

A. Khavda Solar Projects

02-Sep-26

Sr	Project	SPV	Plot	Category	Type	MMS Type	AGEL / EPC	OL	Capacity (MWac)	Capacity (MWp)	Connectivity Phase	LTA	SCOD	AOP (Plan)	Ordered (MWp)	Balance Ordering (MWp)	Total Receipt (MWp)	Erection done till 31-Aug (MWp)	Module Inventory (MWp)	Under Transit (MWp)	Balance Dispatch (MWp)	D/E	Month wise Module Requirement at Site (MWp)															Remarks	
																							Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Total			
1	AGEL Merchant	ARE56L	S-8	Merchant	ALMM	HSAT	AGEL	1.37	250	343	Phase - III	31-Jan-27	-	-	343		342	343	0		0														3				
2	AGEL Merchant	AHEJ5L	A15a	Merchant	ALMM	HSAT	AGEL / KPI	1.35	50	68	Phase - II	08-Mar-26	-	May-26	68		68	35	33		0															Delivered			
3	AGEL Merchant	AGE24L	S05a	Merchant	ALMM	HSAT	AGEL	1.35	50	68	Phase - III	31-Dec-26	-	Apr-26	203		203	203	0		0															Delivered			
4	MLP T1 CG	AGE26AL	A16b	PPA	SEA	FT	AGEL	1.32	50	66	Phase - I	18-Feb-24	20-Apr-26	Apr-26	264		264	264	0		0															Delivered			
5	MLP T1 TN	AGE26AL	A16c	PPA	SEA	FT	AGEL	1.33	67	89	Phase - I	18-Feb-24	20-Apr-26	Apr-26	222		222	223	0		0															Delivered			
6	MLP T1 OR	AGE26AL	A16d	PPA	SEA	FT	AGEL	1.32	175	232	Phase - I	18-Feb-24	20-Apr-26	Apr-26	441		441	441	0		0															Delivered			
7	MLP T3 AP	AGE25CL	A06	PPA	ALMM	FT	AGEL	1.36	150	204	Phase - II	08-Mar-26	23-Mar-26	Apr-26	578		578	578	0		0															Delivered			
1	AESL PPA (C8I) - Solar	ARE41L	A01c	Merchant	ALMM	HSAT	Bondada	1.35	25	34	Phase - II	08-Mar-26	-	May-26	34		34	18	16		0	D														Delivered			
2	Group - Port (Hybrid - Solar)	APSEZ	A01d	Group	ALMM	HSAT	Bondada	1.35	25	34	Phase - II	08-Mar-26	-	May-26	34		34	34	0		0	D															Delivered		
3	Group - Cement (Hybrid - Solar)	ACL	A01e	Group	ALMM	FT	Bondada	1.36	25	34	Phase - II	08-Mar-26	-	May-26	34		33	18	15		0	D															Delivered		
4	MLP PPA - AP New	ARE57L	A12	PPA	China	HSAT	AGEL	1.35	350	473	Phase - V	31-May-29	15-Jun-29	Jun-26	473		473	305	168		0	D															112 MWp module of 580+ WP rating needs to be ordered from China, Project NFA approved. Commercial NFA approval pending. PR for 106.34 MWp also done.		
5	AGEL Merchant (Solar)	AHEJ5L	S04	Merchant	ALMM	HSAT	AGEL / KPI	1.35			Phase - IV	30-Sep-27	-	TBD								D																	
6	Group - Cement (Hybrid - Solar)	ACL	A01	Group	ALMM	HSAT	Amaraja	1.35	50	68	Phase - II	08-Mar-26	-	May-26	68		68	55	12		0	D															Delivered		
7	MSEDCL PPA Ph-1	ARE55L	A15b	PPA	ALMM	HSAT	S8W	1.35	50	68	Phase - II	08-Mar-26	29-Apr-26	Jun-26	68		68	67	1		0	D															Delivered		
8	TPL-D PPA	ARE8L	A02	PPA	China	HSAT	Amaraja	1.35	150	203	Phase - II	08-Mar-26	29-Jun-26	Jun-26	203		202	2	200		2	D															Delivered		
9	MSEDCL PPA Ph-1	ARE55L	A01	PPA	ALMM	HSAT	Amaraja	1.35	150	203	Phase - II	08-Mar-26	29-Apr-26	Jul-26	203		202		202		0	D															Delivered		
10	MSEDCL PPA Ph-1	ARE55L	A02	PPA	ALMM	HSAT	Amaraja	1.35	125	169	Phase - II	08-Mar-26	29-Apr-26	Jul-26	169		168		168		0	D															Delivered		
11	MLP T4 PPA - AP	AGE26BL	A03	PPA	China	HSAT	Bondada	1.35	250	338	Phase - I	18-Feb-24	07-Mar-27	Jan-27		338					337	D															338	Since the SCOD is in 07-Mar-27, Module deliveries are planned from 15-Dec-26 to 15-Jan-27. Also, this plot is low lying (highly waterlogged) area.	
12	MLP T4 PPA - AP	AGE24L	A03	PPA	China	HSAT	HILD	1.35	250	338	Phase - II	08-Mar-26	07-Mar-27	Jan-27		338					337	D															338		
13	SECI VIII PPA	ASEJ6PL	S07	PPA	China	FT	Enrich	1.36	300	408	Phase - III	31-Dec-26	30-Jan-27	Jan-27		408					408	D															408	Delivery at site is planned from 15-Nov-26 to 30-Dec-26 considering SCOD of 31-Jan-27. However, LTA Phase-III of Dec-26 may get delayed.	
14	SECI VIII PPA	ASEJ6PL	S07	PPA	China	FT	KPI Green	1.36	300	408	Phase - III	31-Dec-26	30-Jan-27	Jan-27		408					408	D															408		
15	MSEDCL PPA Ph-1	ARE55L	S09	PPA	ALMM	HSAT	S8W	1.35	400	540	Phase - III	31-Dec-26	29-Apr-26	Mar-27		540					540	D															540	Q4 commissioning planned	
16	NHPC EPC 600	NA	NHPC	NHPC	DCR	HSAT	AGEL	1.50	600	900	Phase - IV	30-Sep-27	19-Dec-26	Feb-27	900		75		75		825	D						85	104	130		130	104	104	85	83	825	Module delivery plan as per latest Presentation	
17	MSEDCL PPA Ph-1	ARE55L	S02a	PPA	ALMM	HSAT	L8T	1.35	175	236	Phase - III	31-Dec-26	29-Apr-26	Feb-27		236					236	D						101	135								236	Q4 commissioning planned	
18	MLP T1 PPA - BEST	AGE26AL	S06a	PPA	SEA	FT	KPI Green	1.36	234	318	Phase - III	31-Dec-26	25-Feb-27	Feb-27		318					318	D							114	204							318	Delivery at site is planned from 15-Dec-26 to 15-Jan-26 considering current forecast.	
19	MSEDCL PPA Ph-1	ARE55L	S01	PPA	ALMM	HSAT	L8T	1.35	100	135	Phase - III	31-Dec-26	29-Apr-26	Jan-27		135					135	D						135									135	Piling yet to start, Delay expected by 1 month	
20	MSEDCL PPA Ph-2	ARE55L	S02a	PPA	ALMM	HSAT	L8T	1.35	50	68	Phase - III	31-Dec-26	29-Oct-26	Jan-27		68					67	D								68							68	Q4 commissioning planned	
21	AGEL Merchant (Solar) - TTE	AE2L	S03	Merchant	ALCM	HSAT	Bondada	1.35			Phase - IV	30-Sep-27	-	TBD								D																	
22	MSEDCL PPA Ph-2	ARE55L	S01	PPA	ALMM	HSAT	L8T	1.35	200	270	Phase - III	31-Dec-26	29-Oct-26	Feb-27		270					270	D						135	135								270	Piling yet to start, Delay expected by 1 month	
23	MSEDCL PPA Ph-2	ARE55L	A18	PPA	ALMM	HSAT	S8W	1.35	600	810	Phase - III	31-Dec-26	29-Oct-26	Mar-27		810					810	D							135	338	338							810	Piling yet to start, low lying plot. Best case Feb-200 & Mar-200 MW.
24	MSEDCL PPA Ph-3	ARE55L	S02b	PPA	ALMM	HSAT	L8T	1.35	113	152	Phase - III	31-Dec-26	29-Apr-27	Feb-27		152					152	D							152								152	Q4 commissioning planned	
25	AGEL Merchant (Solar) - TTE	AE3L	S01	Merchant	ALCM	HSAT	L8T	1.35	75	101	Phase - III	31-Dec-26	-	Mar-27		101					101	D															101		
26	MSEDCL PPA Ph-3	ARE55L	S10	PPA	ALMM	HSAT	TBD	1.35	50	68	Phase - III	31-Dec-26	29-Apr-27	Mar-27		68					67	D								68							68	Q4 commissioning planned	
								1.3712	4,647	6,371					2,183	4,189	1,359	501	858		5,013	D					779	1,691	1,432	376	231	130	104	104	85	83	5,014		

- Carryforward projects
- Project deferred
- Forecast Commissioning

China				1,600	2,166					675	1,491	675	307	368		1,493
SEA				526	705					927	318	928	927	0		318
ALMM				2,388	3,225					1,456	2,278	1,458	1,009	448		2,276
ALCM				75	101						101					101
DCR				600	900					900		75		75		825
Total				5,189	7,097					3,958	4,189	3,136	2,244	891		5,013

				408	746	338										1,491
						114	204									318
				371	945	895	68									2,279
								101								101
						85	104	130	130	104	104	85	83			825
				779	1,691	1,432	376	231	130	104	104	85	83			5,014