

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone
 Actual Work
  Critical Remaining Work
  Summary

* The signature shall not be construed as creating any contractual obligation, since the schedule was prepared prior to the issuance of the Letter of Intent (LOI) for the AO3 order.

D Gopikannan

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone
  Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone
  Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

51XS-EN-1230	51XS-EN-1230	Robotic Cleaning System Docking Station Structure Fabrication Details (Leapting)	26-May-26	30-May-26	28-Jul-26	01-Aug-26	-63d	5d	0%	28-Jul-26, 28-Jul-26		01-Aug-26, 01-Aug-26
	51XS-EN-1240	Inverter Mounting Structure GA	07-Jun-26	11-Jun-26	08-Jul-26 A	14-Jul-26 A	-33d	5d	100%	08-Jul-26 A, 08-Jul-26 A		14-Jul-26 A, 14-Jul-26 A
	51XS-EN-1250	Inverter Mounting Structure Fabrication	07-Jun-26	11-Jun-26	08-Jul-26 A	14-Jul-26 A	-33d	7d	100%	08-Jul-26 A, 08-Jul-26 A		14-Jul-26 A, 14-Jul-26 A
	51XS-EN-1260	IDT Station - HT - LT Panel Supporting Platformlayout And Details Of Structural Steel Shed	01-Jun-26	05-Jun-26	10-Jun-26 A	22-Jun-26 A	-17d	5d	100%	10-Jun-26 A, 10-Jun-26 A		22-Jun-26 A, 22-Jun-26 A
	51XS-EN-1270	IDT Station-HT-LT Panel Platfrom LT Panel Supporting Arrangement	01-Jun-26	05-Jun-26	10-Jun-26 A	22-Jun-26 A	-17d	5d	100%	10-Jun-26 A, 10-Jun-26 A		22-Jun-26 A, 22-Jun-26 A
	51XS-EN-1280	HT & FO Cable Routing Layout	13-Jun-26	18-Jun-26	19-Jul-26	23-Jul-26	-36d	5d	0%	19-Jul-26, 19-Jul-26		23-Jul-26, 23-Jul-26
	51XS-EN-1290	HT Cable Typical Section Details Drawing	20-Jun-26	25-Jun-26	05-Jul-26 A	09-Jul-26 A	-15d	5d	100%	05-Jul-26 A, 05-Jul-26 A		09-Jul-26 A, 09-Jul-26 A
	51XS-EN-1300	HT Cable Schedule	18-Jun-26	23-Jun-26	24-Jul-26	28-Jul-26	-36d	5d	0%	24-Jul-26, 24-Jul-26		28-Jul-26, 28-Jul-26
	51XS-EN-1310	FO Cable Schedule	23-Jun-26	28-Jun-26	29-Jul-26	02-Aug-26	-36d	5d	0%	29-Jul-26, 29-Jul-26		02-Aug-26, 02-Aug-26
	51XS-EN-1320	Typical DC String Cable Arrangement	15-Jun-26	20-Jun-26	02-Jul-26 A	03-Jul-26 A	-14d	5d	100%	02-Jul-26 A, 02-Jul-26 A		03-Jul-26 A, 03-Jul-26 A
	51XS-EN-1330	Cable Hanger Arrangement- GA	31-May-26	05-Jun-26	27-May-26 A	28-May-26 A	8d	5d	100%	27-May-26 A, 27-May-26 A		28-May-26 A, 28-May-26 A
	51XS-EN-1340	Cable Hanger Arrangement- Fabrication	05-Jun-26	10-Jun-26	27-May-26 A	28-May-26 A	13d	5d	100%	27-May-26 A, 27-May-26 A		28-May-26 A, 28-May-26 A
	51XS-EN-1350	Equipment Layout Of IDT Station-Type-BB (33Kv Switchgear)	16-Jun-26	25-Jun-26	27-May-26 A	28-May-26 A	28d	10d	100%	27-May-26 A, 27-May-26 A		28-May-26 A, 28-May-26 A
	51XS-EN-1360	Illumination Layout Of IDT Station Type-BB (33Kv Switchgear)	16-Jun-26	25-Jun-26	27-May-26 A	28-May-26 A	28d	10d	100%	27-May-26 A, 27-May-26 A		28-May-26 A, 28-May-26 A
	51XS-EN-1370	Cable Route Layout Of IDT Station -Type-BB (33Kv Switchgear)	16-Jun-26	25-Jun-26	27-May-26 A	28-May-26 A	28d	10d	100%	27-May-26 A, 27-May-26 A		28-May-26 A, 28-May-26 A
	51XS-EN-1380	Control & Auxiliary Cable Schedule Of IDT Station	16-Jun-26	25-Jun-26	19-Jul-26	28-Jul-26	-33d	10d	0%	19-Jul-26, 19-Jul-26		28-Jul-26, 28-Jul-26
	51XS-EN-1390	GA Drawings With List Of Fittings For IDT	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1400	GA Of Marshalling Box & Wiring Diagram And Schematic Diagram Of Cooling System	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1410	NIFPS (Nitrogen Injection & Fire Protection System) Drawings	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1420	GTP Of IDT	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1430	O&M Manual Of IDT	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1440	Inverter Datasheet	07-Jun-26	16-Jun-26	08-Jul-26 A	14-Jul-26 A	-28d	10d	100%	08-Jul-26 A, 08-Jul-26 A		14-Jul-26 A, 14-Jul-26 A
	51XS-EN-1450	Inverter Installation Manual	20-Jun-26	29-Jun-26	08-Jul-26 A	14-Aug-26 A	-46d	10d	100%	08-Jul-26 A, 08-Jul-26 A		14-Aug-26 A, 14-Aug-26 A
	51XS-EN-1460	PV Module Data Sheet	30-Jun-26	04-Jul-26	02-Jul-26 A	03-Jul-26 A	0d	4d	100%	02-Jul-26 A, 02-Jul-26 A		03-Jul-26 A, 03-Jul-26 A
	51XS-EN-1470	PV Module Installation Manual	05-Jul-26	09-Jul-26	02-Jul-26 A	03-Jul-26 A	5d	4d	100%	02-Jul-26 A, 02-Jul-26 A		03-Jul-26 A, 03-Jul-26 A
	51XS-EN-1480	GTP Of HT Cable 3C X 300Sq.Mm	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1490	GTP Of DC Cable	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
	51XS-EN-1500	GTP Of FO Cable For Armord Cable	02-Jul-26	03-Jul-26	02-Jul-26 A	14-Aug-26 A	-42d	2d	100%	02-Jul-26 A, 02-Jul-26 A		14-Aug-26 A, 14-Aug-26 A
	51XS-EN-1510	Module Allocation Schedule	19-Sep-26	29-Sep-26	02-Jul-26 A	03-Jul-26 A	86d	10d	100%	02-Jul-26 A, 02-Jul-26 A		03-Jul-26 A, 03-Jul-26 A
	51XS-EN-1520	GTP Of LT Cable	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A
51XS-EN-1530	Robot Communication Box GA And Foundation	05-Jun-26	24-Jun-26	07-Aug-26	27-Aug-26	-63d	20d	0%	07-Aug-26, 07-Aug-26		27-Aug-26, 27-Aug-26	
51XS-EN-1540	Robot Installation Manual (Civil)	31-May-26	29-Jun-26	02-Aug-26	01-Sep-26	-63d	30d	0%	02-Aug-26, 02-Aug-26		01-Sep-26, 01-Sep-26	
51XS-EN-1550	Online Drying System Drawing with Gauranteed Technical Particulars	05-Jun-26	24-Jun-26	19-Jul-26	07-Aug-26	-44d	20d	0%	19-Jul-26, 19-Jul-26		07-Aug-26, 07-Aug-26	
51XS-EN-1560	GA , GTP, SLD, BOM and Scheme Drawing of FRP Based LT Panel Type-1	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A	
51XS-EN-1570	GA , GTP, SLD, BOM and Scheme Drawing of FRP Based LT Panel Type-NN	20-May-26	20-May-26	20-May-26 A	20-May-26 A	0d	1d	100%	20-May-26 A, 20-May-26 A		20-May-26 A, 20-May-26 A	
51XS-EN-1580	G.A.,GTP, SLD & Schematics For Outdoor Switchgear-Type BB	07-Jun-26	26-Jun-26	09-Aug-26	29-Aug-26	-63d	20d	0%	09-Aug-26, 09-Aug-26		29-Aug-26, 29-Aug-26	

18-Jul-26

[illegible]

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID		Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027									
										A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J
51XS-EN-2630	51XS-EN-2630	Messenger Wire And Cable Hanger Arrangement Layout For Block-09	03-Jun-26	04-Jun-26	03-Jul-26 A	09-Jul-26 A	-36d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2640	Messenger Wire And Cable Hanger Arrangement Layout For Block-10	03-Jun-26	04-Jun-26	03-Jul-26 A	09-Jul-26 A	-36d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2650	Messenger Wire And Cable Hanger Arrangement Layout For Block-11	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2660	Messenger Wire And Cable Hanger Arrangement Layout For Block-12	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2670	Messenger Wire And Cable Hanger Arrangement Layout For Block-13	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2680	Messenger Wire And Cable Hanger Arrangement Layout For Block-14	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2690	Messenger Wire And Cable Hanger Arrangement Layout For Block-15	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2700	Messenger Wire And Cable Hanger Arrangement Layout For Block-16	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2710	Messenger Wire And Cable Hanger Arrangement Layout For Block-17	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2720	Messenger Wire And Cable Hanger Arrangement Layout For Block-18	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2730	Messenger Wire And Cable Hanger Arrangement Layout For Block-19	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	51XS-EN-2740	Messenger Wire And Cable Hanger Arrangement Layout For Block-20	08-Jun-26	09-Jun-26	03-Jul-26 A	09-Jul-26 A	-31d	1d	100%	03-Jul-26 A, 03-Jul-26 A					09-Jul-26 A, 09-Jul-26 A														
	PROCUREMENT			02-Dec-25	24-Dec-26	02-Dec-25 A	07-Jan-27	-14d	399d						07-Jan-27														
	PROCUREMENT- ORDERING & DELIVERY			02-Dec-25	24-Dec-26	02-Dec-25 A	07-Jan-27	-14d	399d						07-Jan-27														
	PILING STUB - MMS			21-Jan-26	08-Jun-26	21-Jan-26 A	31-Jul-26	-53d	191d						31-Jul-26														
	51XS-PR-1000	Piling Stub MMS-Boq & Tech Specs Release	21-Jan-26	21-Jan-26	21-Jan-26 A	21-Jan-26 A	0d	1d	100%	6 A, 21-Jan-26 A					21-Jan-26 A, 21-Jan-26 A														
	51XS-PR-1010	Piling Stub MMS-TBER	05-May-26	10-May-26	05-May-26 A	10-May-26 A	0d	12d	100%	1-May-26 A, 05-May-26 A					10-May-26 A, 10-May-26 A														
	51XS-PR-1020	Piling Stub MMS-Purchase Requisition	11-May-26	11-May-26	11-May-26 A	11-May-26 A	0d	1d	100%	1-May-26 A, 11-May-26 A					11-May-26 A, 11-May-26 A														
	51XS-PR-1030	Piling Stub MMS-Note For Approval	12-May-26	12-May-26	12-May-26 A	12-May-26 A	0d	2d	100%	2-May-26 A, 12-May-26 A					12-May-26 A, 12-May-26 A														
	51XS-PR-1040	Piling Stub MMS-LOI / PO Release	13-May-26	13-May-26	13-May-26 A	13-May-26 A	0d	2d	100%	3-May-26 A, 13-May-26 A					13-May-26 A, 13-May-26 A														
51XS-PR-1050	Piling Stub MMS-Manufacturing Clearance & Manufacturing	14-May-26	14-May-26	14-May-26 A	14-May-26 A	0d	2d	100%	4-May-26 A, 14-May-26 A					14-May-26 A, 14-May-26 A															
51XS-PR-1060	Piling Stub MMS-Dispatch For Site-Lot-01	17-Apr-26	24-May-26	17-Apr-26 A	24-May-26 A	0d	8d	100%	7-Apr-26 A, 17-Apr-26 A					24-May-26 A, 24-May-26 A															
51XS-PR-1070	Piling Stub MMS-Receipt At Site-Lot-01	20-May-26	29-May-26	20-May-26 A	29-May-26 A	0d	10d	100%	0-May-26 A, 20-May-26 A					29-May-26 A, 29-May-26 A															
51XS-PR-1080	Piling Stub MMS-Dispatch For Site-Lot-02	27-May-26	03-Jun-26	19-Jul-26	26-Jul-26	-53d	8d	0%	19-Jul-26, 19-Jul-26					26-Jul-26, 26-Jul-26															
51XS-PR-1090	Piling Stub MMS-Receipt At Site-Lot-02	30-May-26	08-Jun-26	22-Jul-26	31-Jul-26	-53d	10d	0%	22-Jul-26, 22-Jul-26					31-Jul-26, 31-Jul-26															
PILING STUB - INVERTER			21-Jan-26	20-Jun-26	21-Jan-26 A	23-Aug-26	-63d	213d						23-Aug-26															
51XS-PR-1120	Piling Stub Inverter-BOQ & Tech Specs Release	21-Jan-26	21-Jan-26	21-Jan-26 A	21-Jan-26 A	0d	1d	100%	6 A, 21-Jan-26 A					21-Jan-26 A, 21-Jan-26 A															
51XS-PR-1130	Piling Stub Inverter-TBER	17-May-26	28-May-26	19-Jul-26	30-Jul-26	-63d	12d	0%	19-Jul-26, 19-Jul-26					30-Jul-26, 30-Jul-26															
51XS-PR-1140	Piling Stub Inverter-Purchase Requisition	29-May-26	29-May-26	31-Jul-26	31-Jul-26	-63d	1d	0%	31-Jul-26, 31-Jul-26					31-Jul-26, 31-Jul-26															
51XS-PR-1150	Piling Stub Inverter-Note For Approval	29-May-26	30-May-26	31-Jul-26	01-Aug-26	-63d	2d	0%	31-Jul-26, 31-Jul-26					01-Aug-26, 01-Aug-26															
51XS-PR-1160	Piling Stub Inverter-LOI / PO Release	31-May-26	01-Jun-26	02-Aug-26	03-Aug-26	-63d	2d	0%	02-Aug-26, 02-Aug-26					03-Aug-26, 03-Aug-26															
51XS-PR-1170	Piling Stub Inverter-Manufacturing Clearance & Manufacturing	02-Jun-26	11-Jun-26	04-Aug-26	13-Aug-26	-63d	10d	0%	04-Aug-26, 04-Aug-26					13-Aug-26, 13-Aug-26															
51XS-PR-1180	Piling Stub Inverter-Dispatch For Site-Lot-01	02-Jun-26	09-Jun-26	04-Aug-26	11-Aug-26	-63d	8d	0%	04-Aug-26, 04-Aug-26					11-Aug-26, 11-Aug-26															
51XS-PR-1190	Piling Stub Inverter-Receipt At Site-Lot-01	05-Jun-26	12-Jun-26	07-Aug-26	14-Aug-26	-63d	8d	0%	07-Aug-26, 07-Aug-26					14-Aug-26, 14-Aug-26															
51XS-PR-1200	Piling Stub Inverter-Dispatch For Site-Lot-02	10-Jun-26	17-Jun-26	12-Aug-26	20-Aug-26	-63d	8d	0%	12-Aug-26, 12-Aug-26					20-Aug-26, 20-Aug-26															
51XS-PR-1210	Piling Stub Inverter-Receipt At Site-Lot-02	13-Jun-26	20-Jun-26	16-Aug-26	23-Aug-26	-63d	8d	0%	16-Aug-26, 16-Aug-26					23-Aug-26, 23-Aug-26															
PILING STUB - LT CABLE SUPPORT STRUCTURE			17-May-26	28-Jun-26	19-Jul-26	31-Aug-26	-63d	43d						31-Aug-26															

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone
  Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone

 Actual Work
  Critical Remaining Work
 Summary

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027																	
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O
	51XS-PR-2120	Earthing Flat-LOI / PO Release	17-May-26	17-May-26	19-Jul-26	19-Jul-26	-63d	1d	0%		19-Jul-26	19-Jul-26					19-Jul-26	19-Jul-26																		
	51XS-PR-2130	Earthing Flat-Manufacturing Clearance & Manufacturin	18-May-26	03-Jun-26	20-Jul-26	05-Aug-26	-63d	17d	0%		20-Jul-26	20-Jul-26					05-Aug-26	05-Aug-26																		
	51XS-PR-2140	Earthing Flat-Dispatch For Site-Lot-01	06-Jun-26	25-Jun-26	08-Aug-26	28-Aug-26	-63d	20d	0%		08-Aug-26	08-Aug-26					28-Aug-26	28-Aug-26																		
	51XS-PR-2150	Earthing Flat-Receipt At Site-Lot-01	26-Jun-26	15-Jul-26	29-Aug-26	17-Sep-26	-63d	20d	0%		29-Aug-26	29-Aug-26					17-Sep-26	17-Sep-26																		
	51XS-PR-2160	Earthing Flat-Dispatch For Site-Lot-02	16-Jul-26	04-Aug-26	18-Sep-26	08-Oct-26	-63d	20d	0%		18-Sep-26	18-Sep-26					08-Oct-26	08-Oct-26																		
	51XS-PR-2170	Earthing Flat-Receipt At Site-Lot-02	26-Jul-26	14-Aug-26	28-Sep-26	18-Oct-26	-63d	20d	0%		28-Sep-26	28-Sep-26					18-Oct-26	18-Oct-26																		
	IDT STATION - REBAR		17-May-26	07-Jul-26	19-Jul-26	09-Sep-26	-63d	52d									09-Sep-26																			
	51XS-PR-2200	IDT Station - Rebar-BOQ & Tech Specs Release	17-May-26	20-May-26	19-Jul-26	22-Jul-26	-63d	4d	0%		19-Jul-26	19-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2210	IDT Station - Rebar-TBER	20-May-26	20-May-26	22-Jul-26	22-Jul-26	-63d	1d	0%		22-Jul-26	22-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2220	IDT Station - Rebar-Purchase Requisition	21-May-26	21-May-26	23-Jul-26	23-Jul-26	-63d	1d	0%		23-Jul-26	23-Jul-26					23-Jul-26	23-Jul-26																		
	51XS-PR-2230	IDT Station - Rebar-Note For Approval	21-May-26	22-May-26	23-Jul-26	24-Jul-26	-63d	2d	0%		23-Jul-26	23-Jul-26					24-Jul-26	24-Jul-26																		
	51XS-PR-2240	IDT Station - Rebar-LOI / PO Release	23-May-26	24-May-26	25-Jul-26	26-Jul-26	-63d	2d	0%		25-Jul-26	25-Jul-26					26-Jul-26	26-Jul-26																		
	51XS-PR-2250	IDT Station - Rebar-Manufacturing Clearance & Manufacturing	27-May-26	21-Jun-26	29-Jul-26	24-Aug-26	-63d	26d	0%		29-Jul-26	29-Jul-26					24-Aug-26	24-Aug-26																		
	51XS-PR-2260	IDT Station - Rebar-Dispatch For Site-Lot-01	29-May-26	10-Jun-26	31-Jul-26	12-Aug-26	-63d	13d	0%		31-Jul-26	31-Jul-26					12-Aug-26	12-Aug-26																		
	51XS-PR-2270	IDT Station - Rebar-Receipt At Site-Lot-01	01-Jun-26	13-Jun-26	03-Aug-26	16-Aug-26	-63d	13d	0%		03-Aug-26	03-Aug-26					16-Aug-26	16-Aug-26																		
	51XS-PR-2280	IDT Station - Rebar-Dispatch For Site-Lot-02	11-Jun-26	23-Jun-26	13-Aug-26	26-Aug-26	-63d	13d	0%		13-Aug-26	13-Aug-26					26-Aug-26	26-Aug-26																		
	51XS-PR-2290	IDT Station - Rebar-Receipt At Site-Lot-02	25-Jun-26	07-Jul-26	28-Aug-26	09-Sep-26	-63d	13d	0%		28-Aug-26	28-Aug-26					09-Sep-26	09-Sep-26																		
	IDT STATION - FOUNDATION BOLT & INSERTS		17-May-26	27-Jun-26	19-Jul-26	30-Aug-26	-63d	42d									30-Aug-26																			
	51XS-PR-2320	IDT Station - Foundation Bolt & Inserts-BOQ & Tech Specs Release	17-May-26	20-May-26	19-Jul-26	22-Jul-26	-63d	4d	0%		19-Jul-26	19-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2330	IDT Station - Foundation Bolt & Inserts-TBER	20-May-26	20-May-26	22-Jul-26	22-Jul-26	-63d	1d	0%		22-Jul-26	22-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2340	IDT Station - Foundation Bolt & Inserts-Purchase Requisition	21-May-26	21-May-26	23-Jul-26	23-Jul-26	-63d	1d	0%		23-Jul-26	23-Jul-26					23-Jul-26	23-Jul-26																		
	51XS-PR-2350	IDT Station - Foundation Bolt & Inserts-Note For Approval	21-May-26	22-May-26	23-Jul-26	24-Jul-26	-63d	2d	0%		23-Jul-26	23-Jul-26					24-Jul-26	24-Jul-26																		
	51XS-PR-2360	IDT Station - Foundation Bolt & Inserts-LOI / PO Relea	23-May-26	24-May-26	25-Jul-26	26-Jul-26	-63d	2d	0%		25-Jul-26	25-Jul-26					26-Jul-26	26-Jul-26																		
	51XS-PR-2370	IDT Station - Foundation Bolt & Inserts-Manufacturing Clearance & Manufacturing	27-May-26	19-Jun-26	29-Jul-26	22-Aug-26	-63d	24d	0%		29-Jul-26	29-Jul-26					22-Aug-26	22-Aug-26																		
	51XS-PR-2380	IDT Station - Foundation Bolt & Inserts-Dispatch For Site-Lot-01	29-May-26	10-Jun-26	31-Jul-26	12-Aug-26	-63d	13d	0%		31-Jul-26	31-Jul-26					12-Aug-26	12-Aug-26																		
	51XS-PR-2390	IDT Station - Foundation Bolt & Inserts-Receipt At Site-Lot-01	01-Jun-26	13-Jun-26	03-Aug-26	16-Aug-26	-63d	13d	0%		03-Aug-26	03-Aug-26					16-Aug-26	16-Aug-26																		
	51XS-PR-2400	IDT Station - Foundation Bolt & Inserts-Dispatch For Site-Lot-02	11-Jun-26	23-Jun-26	13-Aug-26	26-Aug-26	-63d	13d	0%		13-Aug-26	13-Aug-26					26-Aug-26	26-Aug-26																		
	51XS-PR-2410	IDT Station - Foundation Bolt & Inserts-Receipt At Site-Lot-02	15-Jun-26	27-Jun-26	18-Aug-26	30-Aug-26	-63d	13d	0%		18-Aug-26	18-Aug-26					30-Aug-26	30-Aug-26																		
	IDT STATION - RAIL		17-May-26	30-Jun-26	19-Jul-26	02-Sep-26	-63d	45d									02-Sep-26																			
	51XS-PR-2440	IDT Station - Rail-BOQ & Tech Specs Release	17-May-26	20-May-26	19-Jul-26	22-Jul-26	-63d	4d	0%		19-Jul-26	19-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2450	IDT Station - Rail-TBER	20-May-26	20-May-26	22-Jul-26	22-Jul-26	-63d	1d	0%		22-Jul-26	22-Jul-26					22-Jul-26	22-Jul-26																		
	51XS-PR-2460	IDT Station - Rail-Purchase Requisition	21-May-26	21-May-26	23-Jul-26	23-Jul-26	-63d	1d	0%		23-Jul-26	23-Jul-26					23-Jul-26	23-Jul-26																		
	51XS-PR-2470	IDT Station - Rail-Note For Approval	21-May-26	22-May-26	23-Jul-26	24-Jul-26	-63d	2d	0%		23-Jul-26	23-Jul-26					24-Jul-26	24-Jul-26																		
	51XS-PR-2480	IDT Station - Rail-LOI / PO Release	23-May-26	24-May-26	25-Jul-26	26-Jul-26	-63d	2d	0%		25-Jul-26	25-Jul-26					26-Jul-26	26-Jul-26																		
	51XS-PR-2490	IDT Station - Rail-Manufacturing Clearance & Manufacturing	26-May-26	20-Jun-26	28-Jul-26	23-Aug-26	-63d	26d	0%		28-Jul-26	28-Jul-26					23-Aug-26	23-Aug-26																		
	51XS-PR-2500	IDT Station - Rail-Dispatch For Site-Lot-01	27-May-26	03-Jun-26	29-Jul-26	05-Aug-26	-63d	8d	0%		29-Jul-26	29-Jul-26					05-Aug-26	05-Aug-26																		
	51XS-PR-2510	IDT Station - Rail-Receipt For Site-Lot-01	04-Jun-26	11-Jun-26	06-Aug-26	13-Aug-26	-63d	8d	0%		06-Aug-26	06-Aug-26					13-Aug-26	13-Aug-26																		
	51XS-PR-2520	IDT Station - Rail-Dispatch For Site-Lot-02	09-Jun-26	16-Jun-26	11-Aug-26	19-Aug-26	-63d	8d	0%		11-Aug-26	11-Aug-26					19-Aug-26	19-Aug-26																		
	51XS-PR-2530	IDT Station - Rail-Receipt For Site-Lot-02	23-Jun-26	30-Jun-26	26-Aug-26	02-Sep-26	-63d	8d	0%		26-Aug-26	26-Aug-26					02-Sep-26	02-Sep-26																		
	IDT STATION - STRUCTURE, SHEETING & FASTENERS		25-May-26	11-Aug-26	19-Jul-26	06-Oct-26	-55d	78d									06-Oct-26																			

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone
  Actual Work
  Critical Remaining Work
  Summary

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
51XS-PR-3900	51XS-PR-3900	Inverter Structure - Fasteners-Purchase Requisition	06-Jun-26	07-Jun-26	31-Jul-26	31-Jul-26	-55d	1d	0%				31-Jul-26	31-Jul-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
  Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
  Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
  Critical Remaining Work
  Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
  Critical Remaining Work
  Summary

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	51XS-CC-1580	Block-01 -First Time Charging - Approval	10-Dec-26	13-Dec-26	10-Dec-26	13-Dec-26	0d	3d	0%								10-Dec-26	10-Dec-26										13-Dec-26	13-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
	51XS-CC-1590	Block-01 -First Time Charging	14-Dec-26	15-Dec-26	14-Dec-26	15-Dec-26	0d	1d	0%								14-Dec-26	14-Dec-26									15-Dec-26	15-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	51XS-CC-1600	Block-01 -Tracker Commissioning - SCADA	14-Dec-26	21-Dec-26	14-Dec-26	21-Dec-26	0d	7d	0%								14-Dec-26	14-Dec-26									21-Dec-26	21-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	51XS-CC-1610	Block-01 -Robot Commissioning - SCADA	08-Dec-26	13-Dec-26	08-Dec-26	13-Dec-26	0d	5d	0%								08-Dec-26	08-Dec-26									13-Dec-26	13-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	51XS-CC-1620	Block-01 -Trial Operation	21-Dec-26	22-Dec-26	21-Dec-26	22-Dec-26	0d	1d	0%								21-Dec-26	21-Dec-26									22-Dec-26	22-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	51XS-CC-1630	Block-01 -Trial Run Certificate	24-Dec-26	27-Dec-26	24-Dec-26	27-Dec-26	0d	3d	0%								24-Dec-26	24-Dec-26									27-Dec-26	27-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	51XS-CC-1640	Block-01 -COD	29-Dec-26	30-Dec-26	29-Dec-26	30-Dec-26	0d	1d	0%								29-Dec-26	29-Dec-26									30-Dec-26	30-Dec-26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
BLOCK-02		28-May-26	30-Dec-26	15-Jun-26 A	25-Dec-26	5d	187d																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	</

 Project Baseline Bar  Remaining Work  Milestone  Actual Work  Critical Remaining Work  Summary

18-Jul-26

	51XS-CC-2000	Block-02 -Control Cable Laying	27-Sep-26	30-Sep-26	16-Nov-26	19-Nov-26	-44d	3d	0%	16-Nov-26, 16-Nov-26	19-Nov-26, 19-Nov-26	
	51XS-CC-2010	Block-02 -HT Panel Erection	03-Aug-26	04-Aug-26	07-Oct-26	08-Oct-26	-56d	1d	0%	07-Oct-26, 07-Oct-26	08-Oct-26, 08-Oct-26	
	51XS-CC-2020	Block-02 -LT Panel Erection	05-Aug-26	12-Aug-26	26-Sep-26	03-Oct-26	-45d	6d	0%	26-Sep-26, 26-Sep-26	03-Oct-26, 03-Oct-26	
	51XS-CC-2030	Block-02 -IDT Erection	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26	10-Sep-26, 10-Sep-26	
	51XS-CC-2040	Block-02 -Inverter Installation	21-Aug-26	28-Aug-26	17-Sep-26	24-Sep-26	-24d	7d	0%	17-Sep-26, 17-Sep-26	24-Sep-26, 24-Sep-26	
	51XS-CC-2050	Block-02 -SCADA & SACU Installation	27-Sep-26	29-Sep-26	16-Nov-26	18-Nov-26	-44d	2d	0%	16-Nov-26, 16-Nov-26	18-Nov-26, 18-Nov-26	
	51XS-CC-2060	Block-02 -ACDB Installation	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26	04-Nov-26, 04-Nov-26	
	51XS-CC-2070	Block-02 -Aux Transformer - Installation	12-Sep-26	16-Sep-26	02-Nov-26	06-Nov-26	-44d	4d	0%	02-Nov-26, 02-Nov-26	06-Nov-26, 06-Nov-26	
	51XS-CC-2080	Block-02 -NIFPS - Installation	03-Aug-26	09-Aug-26	22-Sep-26	27-Sep-26	-43d	5d	0%	22-Sep-26, 22-Sep-26	27-Sep-26, 27-Sep-26	
	51XS-CC-2090	Block-02 -HT Cable Terminations - IDT Side	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26	04-Nov-26, 04-Nov-26	
	51XS-CC-2100	Block-02 -LT Cable Terminations - LT Panel To IDT	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26	09-Nov-26, 09-Nov-26	
	51XS-CC-2110	Block-02 -LT Cable Terminations - Inverter To LT Panel	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26	09-Nov-26, 09-Nov-26	
	CONSTRUCTION-PV AREA-PRE COMMISSIONING			04-Aug-26	26-Sep-26	27-Sep-26	16-Nov-26	-50d	49d			16-Nov-26
	51XS-CC-2120	Block-02 -IDT Filtration	09-Aug-26	12-Aug-26	27-Sep-26	30-Sep-26	-48d	3d	0%	27-Sep-26, 27-Sep-26		30-Sep-26, 30-Sep-26
	51XS-CC-2130	Block-02 -IDT Testing	12-Aug-26	14-Aug-26	30-Sep-26	03-Oct-26	-48d	2d	0%	30-Sep-26, 30-Sep-26		03-Oct-26, 03-Oct-26
	51XS-CC-2140	Block-02 -HT Panel Testing	04-Aug-26	05-Aug-26	08-Oct-26	09-Oct-26	-63d	1d	0%	08-Oct-26, 08-Oct-26		09-Oct-26, 09-Oct-26
	51XS-CC-2150	Block-02 -LT Panel Testing	12-Aug-26	13-Aug-26	03-Oct-26	04-Oct-26	-50d	1d	0%	03-Oct-26, 03-Oct-26		04-Oct-26, 04-Oct-26
	51XS-CC-2160	Block-02 -Inspection Offer To Asset Commissioning Team	19-Sep-26	20-Sep-26	09-Nov-26	10-Nov-26	-50d	1d	0%	09-Nov-26, 09-Nov-26		10-Nov-26, 10-Nov-26
	51XS-CC-2170	Block-02 -Punch Point Identification By Asset Commissioning Team	20-Sep-26	23-Sep-26	10-Nov-26	13-Nov-26	-50d	3d	0%	10-Nov-26, 10-Nov-26		13-Nov-26, 13-Nov-26
	51XS-CC-2180	Block-02 -Punch Point Rectification And Pre Charging Sign Off	23-Sep-26	26-Sep-26	13-Nov-26	16-Nov-26	-50d	3d	0%	13-Nov-26, 13-Nov-26		16-Nov-26, 16-Nov-26
	CONSTRUCTION-COMMISSIONING			14-Aug-26	30-Dec-26	09-Oct-26	25-Dec-26	5d	77d			25-Dec-26
	51XS-CC-2190	Block-02 -CEA Application	14-Aug-26	16-Aug-26	09-Oct-26	10-Oct-26	-54d	1d	0%	09-Oct-26, 09-Oct-26		10-Oct-26, 10-Oct-26
	51XS-CC-2200	Block-02 -CEA Inspection	06-Oct-26	07-Oct-26	24-Nov-26	25-Nov-26	-49d	1d	0%	24-Nov-26, 24-Nov-26		25-Nov-26, 25-Nov-26
	51XS-CC-2210	Block-02 -CEA Compliance & Approval	08-Oct-26	13-Oct-26	26-Nov-26	01-Dec-26	-49d	5d	0%	26-Nov-26, 26-Nov-26		01-Dec-26, 01-Dec-26
	51XS-CC-2220	Block-02 -First Time Charging - Application	05-Dec-26	07-Dec-26	04-Dec-26	06-Dec-26	1d	2d	0%	04-Dec-26, 04-Dec-26		06-Dec-26, 06-Dec-26
	51XS-CC-2230	Block-02 -First Time Charging - Approval	10-Dec-26	13-Dec-26	09-Dec-26	12-Dec-26	1d	3d	0%	09-Dec-26, 09-Dec-26		12-Dec-26, 12-Dec-26
	51XS-CC-2240	Block-02 -First Time Charging	14-Dec-26	15-Dec-26	13-Dec-26	14-Dec-26	1d	1d	0%	13-Dec-26, 13-Dec-26		14-Dec-26, 14-Dec-26
	51XS-CC-2250	Block-02 -Tracker Commissioning - SCADA	14-Dec-26	21-Dec-26	13-Dec-26	20-Dec-26	1d	7d	0%	13-Dec-26, 13-Dec-26		20-Dec-26, 20-Dec-26
	51XS-CC-2260	Block-02 -Robot Commissioning - SCADA	08-Dec-26	13-Dec-26	08-Dec-26	13-Dec-26	0d	5d	0%	08-Dec-26, 08-Dec-26		13-Dec-26, 13-Dec-26
	51XS-CC-2270	Block-02 -Trial Operation	21-Dec-26	22-Dec-26	16-Dec-26	17-Dec-26	5d	1d	0%	16-Dec-26, 16-Dec-26		17-Dec-26, 17-Dec-26
	51XS-CC-2280	Block-02 -Trial Run Certificate	24-Dec-26	27-Dec-26	19-Dec-26	22-Dec-26	5d	3d	0%	19-Dec-26, 19-Dec-26		22-Dec-26, 22-Dec-26
	51XS-CC-2290	Block-02 -COD	29-Dec-26	30-Dec-26	24-Dec-26	25-Dec-26	5d	1d	0%	24-Dec-26, 24-Dec-26		25-Dec-26, 25-Dec-26
	BLOCK-03			28-May-26	30-Dec-26	17-Jun-26 A	25-Dec-26	5d	187d			25-Dec-26
	CONSTRUCTION-PV AREA-DC SIDE			28-May-26	16-Dec-26	17-Jun-26 A	12-Dec-26	4d	141d			12-Dec-26
	51XS-CC-2300	Block-03 -Piling - MMS (Marking, Auguring & Concreting)	28-May-26	29-Jun-26	17-Jun-26 A	21-Aug-26	-36d	25d	20%	17-Jun-26 A, 17-Jun-26 A		21-Aug-26, 21-Aug-26, 21-Aug-26
	51XS-CC-2310	Block-03 -Pile Capping	29-May-26	30-Jun-26	20-Jul-26	23-Aug-26	-36d	25d	0%	20-Jul-26, 20-Jul-26		23-Aug-26, 23-Aug-26
	51XS-CC-2320	Block-03 -Piling - LT Cable Hanger System	21-Jun-26	22-Jul-26	24-Aug-26	15-Sep-26	-45d	20d	0%	24-Aug-26, 24-Aug-26		15-Sep-26, 15-Sep-26
	51XS-CC-2330	Block-03 -Piling - Inverters	17-Jun-26	10-Jul-26	16-Aug-26	02-Sep-26	-41d	16d	0%	16-Aug-26, 16-Aug-26		02-Sep-26, 02-Sep-26
	51XS-CC-2340	Block-03 -Piling - Robotic Docking System	28-Jun-26	14-Jul-26	31-Aug-26	11-Sep-26	-45d	10d	0%	31-Aug-26, 31-Aug-26		11-Sep-26, 11-Sep-26
	51XS-CC-2350	Block-03 -Array Earthing	29-Jun-26	02-Aug-26	01-Sep-26	23-Sep-26	-45d	20d	0%	01-Sep-26, 01-Sep-26		23-Sep-26, 23-Sep-26
	51XS-CC-2360	Block-03 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%	21-Aug-26, 21-Aug-26		17-Oct-26, 17-Oct-26
	51XS-CC-2370	Block-03 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26
51XS-CC-2380	Block-03 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26	
51XS-CC-2390	Block-03 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%	30-Aug-26, 30-Aug-26		26-Oct-26, 26-Oct-26	
51XS-CC-2400	Block-03 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%	09-Oct-26, 09-Oct-26		04-Dec-26, 04-Dec-26	
51XS-CC-2410	Block-03 -Module - RFI Completion	15-Nov-26	07-Dec-26	16-Nov-26	08-Dec-26	-1d	20d	0%	16-Nov-26, 16-Nov-26		08-Dec-26, 08-Dec-26	

18-Jul-26

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

Project Baseline Bar
 Remaining Work
 ◆ ◆ Milestone
 Actual Work
 Critical Remaining Work
 ▼ ▼ Summary

Page 23 of 53

18-Jul-26

CONSTRUCTION-PV AREA-AC SIDE	51XS-CC-3650	Block-05 -Array Earthing	29-Jun-26	02-Aug-26	01-Sep-26	23-Sep-26	-45d	20d	0%	01-Sep-26, 01-Sep-26		23-Sep-26, 23-Sep-26	
	51XS-CC-3660	Block-05 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%	21-Aug-26, 21-Aug-26		17-Oct-26, 17-Oct-26	
	51XS-CC-3670	Block-05 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26	
	51XS-CC-3680	Block-05 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26	
	51XS-CC-3690	Block-05 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%	30-Aug-26, 30-Aug-26		26-Oct-26, 26-Oct-26	
	51XS-CC-3700	Block-05 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%	09-Oct-26, 09-Oct-26		04-Dec-26, 04-Dec-26	
	51XS-CC-3710	Block-05 -Module - RFI Completion	15-Nov-26	07-Dec-26	16-Nov-26	08-Dec-26	-1d	20d	0%	16-Nov-26, 16-Nov-26		08-Dec-26, 08-Dec-26	
	51XS-CC-3720	Block-05 -DC Cable Laying	16-Nov-26	03-Dec-26	17-Nov-26	04-Dec-26	-1d	15d	0%	17-Nov-26, 17-Nov-26		04-Dec-26, 04-Dec-26	
	51XS-CC-3730	Block-05 -Module Interconnection & MC4 Termination	18-Nov-26	11-Dec-26	19-Nov-26	12-Dec-26	-1d	20d	0%	19-Nov-26, 19-Nov-26		12-Dec-26, 12-Dec-26	
	51XS-CC-3740	Block-05 -VOC Testing	29-Nov-26	16-Dec-26	25-Nov-26	12-Dec-26	4d	15d	0%	25-Nov-26, 25-Nov-26		12-Dec-26, 12-Dec-26	
	51XS-CC-3750	Block-05 -Robotic Structure - Docking Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26		08-Nov-26, 08-Nov-26	
	51XS-CC-3760	Block-05 -Robotic Structure - Reverse Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26		08-Nov-26, 08-Nov-26	
	51XS-CC-3770	Block-05 -Robotic Structure - Bridges Installation	13-Nov-26	05-Dec-26	14-Nov-26	06-Dec-26	-1d	20d	0%	14-Nov-26, 14-Nov-26		06-Dec-26, 06-Dec-26	
	51XS-CC-3780	Block-05 -Robot Installation	18-Nov-26	05-Dec-26	19-Nov-26	06-Dec-26	-1d	15d	0%	19-Nov-26, 19-Nov-26		06-Dec-26, 06-Dec-26	
	CONSTRUCTION-PV AREA-AC SIDE			05-Jun-26	06-Oct-26	07-Aug-26	24-Nov-26	-44d	96d				24-Nov-26
	51XS-CC-3790	Block-05 -IDT Foundation Up To Rail	05-Jun-26	09-Jul-26	07-Aug-26	05-Sep-26	-43d	25d	0%	07-Aug-26, 07-Aug-26		05-Sep-26, 05-Sep-26	
	51XS-CC-3800	Block-05 -HT & LT Station - Slab	11-Jun-26	17-Jul-26	08-Aug-26	06-Sep-26	-39d	25d	0%	08-Aug-26, 08-Aug-26		06-Sep-26, 06-Sep-26	
	51XS-CC-3810	Block-05 -HT & LT Station - Shed Installation	23-Jul-26	01-Aug-26	16-Sep-26	21-Sep-26	-45d	5d	0%	16-Sep-26, 16-Sep-26		21-Sep-26, 21-Sep-26	
	51XS-CC-3820	Block-05 -HT & LT Station - Sheeting Installation	01-Aug-26	03-Aug-26	21-Sep-26	23-Sep-26	-45d	2d	0%	21-Sep-26, 21-Sep-26		23-Sep-26, 23-Sep-26	
	51XS-CC-3830	Block-05 -IDT Foundation - Grade Slab Casting & Dyke Wall	22-Jul-26	11-Aug-26	13-Sep-26	29-Sep-26	-43d	15d	0%	13-Sep-26, 13-Sep-26		29-Sep-26, 29-Sep-26	
	51XS-CC-3840	Block-05 -NIFPS Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26		16-Sep-26, 16-Sep-26	
	51XS-CC-3850	Block-05 -BOT Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26		16-Sep-26, 16-Sep-26	
	51XS-CC-3860	Block-05 -Aux Transformer Foundation	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26		10-Sep-26, 10-Sep-26	
	51XS-CC-3870	Block-05 -IDT Area - Fencing	01-Oct-26	05-Oct-26	20-Nov-26	23-Nov-26	-44d	3d	0%	20-Nov-26, 20-Nov-26		23-Nov-26, 23-Nov-26	
	51XS-CC-3880	Block-05 -IDT Area - Gate Installation	05-Oct-26	06-Oct-26	23-Nov-26	24-Nov-26	-44d	1d	0%	23-Nov-26, 23-Nov-26		24-Nov-26, 24-Nov-26	
	51XS-CC-3890	Block-05 -IDT Area - Gravel Filling	30-Sep-26	04-Oct-26	19-Nov-26	22-Nov-26	-44d	3d	0%	19-Nov-26, 19-Nov-26		22-Nov-26, 22-Nov-26	
	51XS-CC-3900	Block-05 -HT LT Station - Staircase	23-Jul-26	26-Jul-26	09-Sep-26	11-Sep-26	-39d	2d	0%	09-Sep-26, 09-Sep-26		11-Sep-26, 11-Sep-26	
	51XS-CC-3910	Block-05 -Cable Hanger - Structure & Messenger Wire Erection	26-Jul-26	02-Aug-26	14-Sep-26	19-Sep-26	-42d	5d	0%	14-Sep-26, 14-Sep-26		19-Sep-26, 19-Sep-26	
	51XS-CC-3920	Block-05 -LT Cable Laying	01-Aug-26	25-Aug-26	18-Sep-26	12-Oct-26	-42d	20d	0%	18-Sep-26, 18-Sep-26		12-Oct-26, 12-Oct-26	
	51XS-CC-3930	Block-05 -HT Cable Laying	09-Jul-26	09-Aug-26	10-Sep-26	03-Oct-26	-47d	20d	0%	10-Sep-26, 10-Sep-26		03-Oct-26, 03-Oct-26	
	51XS-CC-3940	Block-05 -FO Cable Laying	01-Aug-26	09-Aug-26	24-Sep-26	03-Oct-26	-47d	7d	0%	24-Sep-26, 24-Sep-26		03-Oct-26, 03-Oct-26	
	51XS-CC-3950	Block-05 -Control Cable Laying	27-Sep-26	30-Sep-26	16-Nov-26	19-Nov-26	-44d	3d	0%	16-Nov-26, 16-Nov-26		19-Nov-26, 19-Nov-26	
	51XS-CC-3960	Block-05 -HT Panel Erection	03-Aug-26	04-Aug-26	07-Oct-26	08-Oct-26	-56d	1d	0%	07-Oct-26, 07-Oct-26		08-Oct-26, 08-Oct-26	
	51XS-CC-3970	Block-05 -LT Panel Erection	05-Aug-26	12-Aug-26	26-Sep-26	03-Oct-26	-45d	6d	0%	26-Sep-26, 26-Sep-26		03-Oct-26, 03-Oct-26	
	51XS-CC-3980	Block-05 -IDT Erection	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26		10-Sep-26, 10-Sep-26	
	51XS-CC-3990	Block-05 -Inverter Installation	21-Aug-26	28-Aug-26	17-Sep-26	24-Sep-26	-24d	7d	0%	17-Sep-26, 17-Sep-26		24-Sep-26, 24-Sep-26	
	51XS-CC-4000	Block-05 -SCADA & SACU Installation	27-Sep-26	29-Sep-26	16-Nov-26	18-Nov-26	-44d	2d	0%	16-Nov-26, 16-Nov-26		18-Nov-26, 18-Nov-26	
	51XS-CC-4010	Block-05 -ACDB Installation	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26		04-Nov-26, 04-Nov-26	
	51XS-CC-4020	Block-05 -Aux Transformer - Installation	12-Sep-26	16-Sep-26	02-Nov-26	06-Nov-26	-44d	4d	0%	02-Nov-26, 02-Nov-26		06-Nov-26, 06-Nov-26	
	51XS-CC-4030	Block-05 -NIFPS - Installation	03-Aug-26	09-Aug-26	22-Sep-26	27-Sep-26	-43d	5d	0%	22-Sep-26, 22-Sep-26		27-Sep-26, 27-Sep-26	
	51XS-CC-4040	Block-05 -HT Cable Terminations - IDT Side	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26		04-Nov-26, 04-Nov-26	
	51XS-CC-4050	Block-05 -LT Cable Terminations - LT Panel To IDT	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26		09-Nov-26, 09-Nov-26	
	51XS-CC-4060	Block-05 -LT Cable Terminations - Inverter To LT Panel	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26		09-Nov-26, 09-Nov-26	
	CONSTRUCTION-PV AREA-PRE COMMISSIONING			04-Aug-26	26-Sep-26	27-Sep-26	16-Nov-26	-50d	49d				16-Nov-26
	51XS-CC-4070	Block-05 -IDT Filtration	09-Aug-26	12-Aug-26	27-Sep-26	30-Sep-26	-48d	3d	0%	27-Sep-26, 27-Sep-26		30-Sep-26, 30-Sep-26	

18-Jul-26

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027										
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F
<																													

18-Jul-26

BLOCK-07			28-May-26	30-Dec-26	27-Jul-26	25-Dec-26	5d	151d	25-Dec-26		
CONSTRUCTION-PV AREA-DC SIDE			28-May-26	16-Dec-26	27-Jul-26	12-Dec-26	4d	119d	12-Dec-26		
51XS-CC-4900	Block-07 -Piling - MMS (Marking, Auguring & Concreting)	28-May-26	29-Jun-26	27-Jul-26	26-Aug-26	-41d	25d	0%	27-Jul-26, 27-Jul-26		26-Aug-26, 26-Aug-26
51XS-CC-4910	Block-07 -Pile Capping	29-May-26	30-Jun-26	28-Jul-26	28-Aug-26	-41d	25d	0%	28-Jul-26, 28-Jul-26		28-Aug-26, 28-Aug-26
51XS-CC-4920	Block-07 -Piling - LT Cable Hanger System	21-Jun-26	22-Jul-26	24-Aug-26	15-Sep-26	-45d	20d	0%	24-Aug-26, 24-Aug-26		15-Sep-26, 15-Sep-26
51XS-CC-4930	Block-07 -Piling - Inverters	17-Jun-26	10-Jul-26	16-Aug-26	02-Sep-26	-41d	16d	0%	16-Aug-26, 16-Aug-26		02-Sep-26, 02-Sep-26
51XS-CC-4940	Block-07 -Piling - Robotic Docking System	28-Jun-26	14-Jul-26	31-Aug-26	11-Sep-26	-45d	10d	0%	31-Aug-26, 31-Aug-26		11-Sep-26, 11-Sep-26
51XS-CC-4950	Block-07 -Array Earthing	29-Jun-26	02-Aug-26	01-Sep-26	23-Sep-26	-45d	20d	0%	01-Sep-26, 01-Sep-26		23-Sep-26, 23-Sep-26
51XS-CC-4960	Block-07 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%	21-Aug-26, 21-Aug-26		17-Oct-26, 17-Oct-26
51XS-CC-4970	Block-07 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26
51XS-CC-4980	Block-07 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26		21-Oct-26, 21-Oct-26
51XS-CC-4990	Block-07 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%	30-Aug-26, 30-Aug-26		26-Oct-26, 26-Oct-26
51XS-CC-5000	Block-07 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%	09-Oct-26, 09-Oct-26		04-Dec-26, 04-Dec-26
51XS-CC-5010	Block-07 -Module - RFI Completion	15-Nov-26	07-Dec-26	16-Nov-26	08-Dec-26	-1d	20d	0%	16-Nov-26, 16-Nov-26		08-Dec-26, 08-Dec-26
51XS-CC-5020	Block-07 -DC Cable Laying	16-Nov-26	03-Dec-26	17-Nov-26	04-Dec-26	-1d	15d	0%	17-Nov-26, 17-Nov-26		04-Dec-26, 04-Dec-26
51XS-CC-5030	Block-07 -Module Interconnection & MC4 Termination	18-Nov-26	11-Dec-26	19-Nov-26	12-Dec-26	-1d	20d	0%	19-Nov-26, 19-Nov-26		12-Dec-26, 12-Dec-26
51XS-CC-5040	Block-07 -VOC Testing	29-Nov-26	16-Dec-26	25-Nov-26	12-Dec-26	4d	15d	0%	25-Nov-26, 25-Nov-26		12-Dec-26, 12-Dec-26
51XS-CC-5050	Block-07 -Robotic Structure - Docking Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26		08-Nov-26, 08-Nov-26
51XS-CC-5060	Block-07 -Robotic Structure - Reverse Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26		08-Nov-26, 08-Nov-26
51XS-CC-5070	Block-07 -Robotic Structure - Bridges Installation	13-Nov-26	05-Dec-26	14-Nov-26	06-Dec-26	-1d	20d	0%	14-Nov-26, 14-Nov-26		06-Dec-26, 06-Dec-26
51XS-CC-5080	Block-07 -Robot Installation	18-Nov-26	05-Dec-26	19-Nov-26	06-Dec-26	-1d	15d	0%	19-Nov-26, 19-Nov-26		06-Dec-26, 06-Dec-26
CONSTRUCTION-PV AREA-AC SIDE			05-Jun-26	06-Oct-26	07-Aug-26	24-Nov-26	-44d	96d	24-Nov-26		
51XS-CC-5090	Block-07 -IDT Foundation Up To Rail	05-Jun-26	09-Jul-26	07-Aug-26	05-Sep-26	-43d	25d	0%	07-Aug-26, 07-Aug-26		05-Sep-26, 05-Sep-26
51XS-CC-5100	Block-07 -HT & LT Station - Slab	11-Jun-26	17-Jul-26	08-Aug-26	06-Sep-26	-39d	25d	0%	08-Aug-26, 08-Aug-26		06-Sep-26, 06-Sep-26
51XS-CC-5110	Block-07 -HT & LT Station - Shed Installation	23-Jul-26	01-Aug-26	16-Sep-26	21-Sep-26	-45d	5d	0%	16-Sep-26, 16-Sep-26		21-Sep-26, 21-Sep-26
51XS-CC-5120	Block-07 -HT & LT Station - Sheeting Installation	01-Aug-26	03-Aug-26	21-Sep-26	23-Sep-26	-45d	2d	0%	21-Sep-26, 21-Sep-26		23-Sep-26, 23-Sep-26
51XS-CC-5130	Block-07 -IDT Foundation - Grade Slab Casting & Dyke Wall	22-Jul-26	11-Aug-26	13-Sep-26	29-Sep-26	-43d	15d	0%	13-Sep-26, 13-Sep-26		29-Sep-26, 29-Sep-26
51XS-CC-5140	Block-07 -NIFPS Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26		16-Sep-26, 16-Sep-26
51XS-CC-5150	Block-07 -BOT Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26		16-Sep-26, 16-Sep-26
51XS-CC-5160	Block-07 -Aux Transformer Foundation	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26		10-Sep-26, 10-Sep-26
51XS-CC-5170	Block-07 -IDT Area - Fencing	01-Oct-26	05-Oct-26	20-Nov-26	23-Nov-26	-44d	3d	0%	20-Nov-26, 20-Nov-26		23-Nov-26, 23-Nov-26
51XS-CC-5180	Block-07 -IDT Area - Gate Installation	05-Oct-26	06-Oct-26	23-Nov-26	24-Nov-26	-44d	1d	0%	23-Nov-26, 23-Nov-26		24-Nov-26, 24-Nov-26
51XS-CC-5190	Block-07 -IDT Area - Gravel Filling	30-Sep-26	04-Oct-26	19-Nov-26	22-Nov-26	-44d	3d	0%	19-Nov-26, 19-Nov-26		22-Nov-26, 22-Nov-26
51XS-CC-5200	Block-07 -HT LT Station - Staircase	23-Jul-26	26-Jul-26	09-Sep-26	11-Sep-26	-39d	2d	0%	09-Sep-26, 09-Sep-26		11-Sep-26, 11-Sep-26
51XS-CC-5210	Block-07 -Cable Hanger - Structure & Messenger Wire Erection	26-Jul-26	02-Aug-26	14-Sep-26	19-Sep-26	-42d	5d	0%	14-Sep-26, 14-Sep-26		19-Sep-26, 19-Sep-26
51XS-CC-5220	Block-07 -LT Cable Laying	01-Aug-26	25-Aug-26	18-Sep-26	12-Oct-26	-42d	20d	0%	18-Sep-26, 18-Sep-26		12-Oct-26, 12-Oct-26
51XS-CC-5230	Block-07 -HT Cable Laying	09-Jul-26	09-Aug-26	10-Sep-26	03-Oct-26	-47d	20d	0%	10-Sep-26, 10-Sep-26		03-Oct-26, 03-Oct-26
51XS-CC-5240	Block-07 -FO Cable Laying	01-Aug-26	09-Aug-26	24-Sep-26	03-Oct-26	-47d	7d	0%	24-Sep-26, 24-Sep-26		03-Oct-26, 03-Oct-26
51XS-CC-5250	Block-07 -Control Cable Laying	27-Sep-26	30-Sep-26	16-Nov-26	19-Nov-26	-44d	3d	0%	16-Nov-26, 16-Nov-26		19-Nov-26, 19-Nov-26
51XS-CC-5260	Block-07 -HT Panel Erection	03-Aug-26	04-Aug-26	07-Oct-26	08-Oct-26	-56d	1d	0%	07-Oct-26, 07-Oct-26		08-Oct-26, 08-Oct-26
51XS-CC-5270	Block-07 -LT Panel Erection	03-Aug-26	10-Aug-26	23-Sep-26	30-Sep-26	-45d	6d	0%	23-Sep-26, 23-Sep-26		30-Sep-26, 30-Sep-26
51XS-CC-5280	Block-07 -IDT Erection	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26		10-Sep-26, 10-Sep-26
51XS-CC-5290	Block-07 -Inverter Installation	21-Aug-26	28-Aug-26	17-Sep-26	24-Sep-26	-24d	7d	0%	17-Sep-26, 17-Sep-26		24-Sep-26, 24-Sep-26
51XS-CC-5300	Block-07 -SCADA & SACU Installation	27-Sep-26	29-Sep-26	16-Nov-26	18-Nov-26	-44d	2d	0%	16-Nov-26, 16-Nov-26		18-Nov-26, 18-Nov-26
51XS-CC-5310	Block-07 -ACDB Installation	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26		04-Nov-26, 04-Nov-26

18-Jul-26

	51XS-CC-5320	Block-07 -Aux Transformer - Installation	12-Sep-26	16-Sep-26	02-Nov-26	06-Nov-26	-44d	4d	0%	02-Nov-26, 02-Nov-26	06-Nov-26, 06-Nov-26
	51XS-CC-5330	Block-07 -NIPFS - Installation	03-Aug-26	09-Aug-26	22-Sep-26	27-Sep-26	-43d	5d	0%	22-Sep-26, 22-Sep-26	27-Sep-26, 27-Sep-26
	51XS-CC-5340	Block-07 -HT Cable Terminations - IDT Side	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%	02-Nov-26, 02-Nov-26	04-Nov-26, 04-Nov-26
	51XS-CC-5350	Block-07 -LT Cable Terminations - LT Panel To IDT	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26	09-Nov-26, 09-Nov-26
	51XS-CC-5360	Block-07 -LT Cable Terminations - Inverter To LT Panel	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%	02-Nov-26, 02-Nov-26	09-Nov-26, 09-Nov-26
	CONSTRUCTION-PV AREA-PRE COMMISSIONING		04-Aug-26	26-Sep-26	27-Sep-26	16-Nov-26	-50d	49d			16-Nov-26
	51XS-CC-5370	Block-07 -IDT Filtration	09-Aug-26	12-Aug-26	27-Sep-26	30-Sep-26	-48d	3d	0%	27-Sep-26, 27-Sep-26	30-Sep-26, 30-Sep-26
	51XS-CC-5380	Block-07 -IDT Testing	12-Aug-26	14-Aug-26	30-Sep-26	03-Oct-26	-48d	2d	0%	30-Sep-26, 30-Sep-26	03-Oct-26, 03-Oct-26
	51XS-CC-5390	Block-07 -HT Panel Testing	04-Aug-26	05-Aug-26	08-Oct-26	09-Oct-26	-63d	1d	0%	08-Oct-26, 08-Oct-26	09-Oct-26, 09-Oct-26
	51XS-CC-5400	Block-07 -LT Panel Testing	10-Aug-26	11-Aug-26	30-Sep-26	01-Oct-26	-50d	1d	0%	30-Sep-26, 30-Sep-26	01-Oct-26, 01-Oct-26
	51XS-CC-5410	Block-07 -Inspection Offer To Asset Commissioning Team	19-Sep-26	20-Sep-26	09-Nov-26	10-Nov-26	-50d	1d	0%	09-Nov-26, 09-Nov-26	10-Nov-26, 10-Nov-26
	51XS-CC-5420	Block-07 -Punch Point Identification By Asset Commissioning Team	20-Sep-26	23-Sep-26	10-Nov-26	13-Nov-26	-50d	3d	0%	10-Nov-26, 10-Nov-26	13-Nov-26, 13-Nov-26
	51XS-CC-5430	Block-07 -Punch Point Rectification And Pre Charging Sign Off	23-Sep-26	26-Sep-26	13-Nov-26	16-Nov-26	-50d	3d	0%	13-Nov-26, 13-Nov-26	16-Nov-26, 16-Nov-26
	CONSTRUCTION-COMMISSIONING		14-Aug-26	30-Dec-26	09-Oct-26	25-Dec-26	5d	77d			25-Dec-26
	51XS-CC-5440	Block-07 -CEA Application	14-Aug-26	16-Aug-26	09-Oct-26	10-Oct-26	-54d	1d	0%	09-Oct-26, 09-Oct-26	10-Oct-26, 10-Oct-26
	51XS-CC-5450	Block-07 -CEA Inspection	06-Oct-26	07-Oct-26	24-Nov-26	25-Nov-26	-49d	1d	0%	24-Nov-26, 24-Nov-26	25-Nov-26, 25-Nov-26
	51XS-CC-5460	Block-07 -CEA Compliance & Approval	08-Oct-26	13-Oct-26	26-Nov-26	01-Dec-26	-49d	5d	0%	26-Nov-26, 26-Nov-26	01-Dec-26, 01-Dec-26
	51XS-CC-5470	Block-07 -First Time Charging - Application	05-Dec-26	07-Dec-26	04-Dec-26	06-Dec-26	1d	2d	0%	04-Dec-26, 04-Dec-26	06-Dec-26, 06-Dec-26
	51XS-CC-5480	Block-07 -First Time Charging - Approval	10-Dec-26	13-Dec-26	09-Dec-26	12-Dec-26	1d	3d	0%	09-Dec-26, 09-Dec-26	12-Dec-26, 12-Dec-26
	51XS-CC-5490	Block-07 -First Time Charging	14-Dec-26	15-Dec-26	13-Dec-26	14-Dec-26	1d	1d	0%	13-Dec-26, 13-Dec-26	14-Dec-26, 14-Dec-26
	51XS-CC-5500	Block-07 -Tracker Commissioning - SCADA	14-Dec-26	21-Dec-26	13-Dec-26	20-Dec-26	1d	7d	0%	13-Dec-26, 13-Dec-26	20-Dec-26, 20-Dec-26
	51XS-CC-5510	Block-07 -Robot Commissioning - SCADA	08-Dec-26	13-Dec-26	08-Dec-26	13-Dec-26	0d	5d	0%	08-Dec-26, 08-Dec-26	13-Dec-26, 13-Dec-26
	51XS-CC-5520	Block-07 -Trial Operation	21-Dec-26	22-Dec-26	16-Dec-26	17-Dec-26	5d	1d	0%	16-Dec-26, 16-Dec-26	17-Dec-26, 17-Dec-26
	51XS-CC-5530	Block-07 -Trial Run Certificate	24-Dec-26	27-Dec-26	19-Dec-26	22-Dec-26	5d	3d	0%	19-Dec-26, 19-Dec-26	22-Dec-26, 22-Dec-26
	51XS-CC-5540	Block-07 -COD	29-Dec-26	30-Dec-26	24-Dec-26	25-Dec-26	5d	1d	0%	24-Dec-26, 24-Dec-26	25-Dec-26, 25-Dec-26
	BLOCK-08		28-May-26	30-Dec-26	27-Jul-26	25-Dec-26	5d	151d			25-Dec-26
	CONSTRUCTION-PV AREA-DC SIDE		28-May-26	16-Dec-26	27-Jul-26	12-Dec-26	4d	119d			12-Dec-26
	51XS-CC-5550	Block-08 -Piling - MMS (Marking, Auguring & Concreting)	28-May-26	29-Jun-26	27-Jul-26	26-Aug-26	-41d	25d	0%	27-Jul-26, 27-Jul-26	26-Aug-26, 26-Aug-26
	51XS-CC-5560	Block-08 -Pile Capping	29-May-26	30-Jun-26	28-Jul-26	28-Aug-26	-41d	25d	0%	28-Jul-26, 28-Jul-26	28-Aug-26, 28-Aug-26
	51XS-CC-5570	Block-08 -Piling - LT Cable Hanger System	21-Jun-26	22-Jul-26	24-Aug-26	15-Sep-26	-45d	20d	0%	24-Aug-26, 24-Aug-26	15-Sep-26, 15-Sep-26
	51XS-CC-5580	Block-08 -Piling - Inverters	17-Jun-26	10-Jul-26	16-Aug-26	02-Sep-26	-41d	16d	0%	16-Aug-26, 16-Aug-26	02-Sep-26, 02-Sep-26
	51XS-CC-5590	Block-08 -Piling - Robotic Docking System	28-Jun-26	14-Jul-26	31-Aug-26	11-Sep-26	-45d	10d	0%	31-Aug-26, 31-Aug-26	11-Sep-26, 11-Sep-26
	51XS-CC-5600	Block-08 -Array Earthing	29-Jun-26	02-Aug-26	01-Sep-26	23-Sep-26	-45d	20d	0%	01-Sep-26, 01-Sep-26	23-Sep-26, 23-Sep-26
	51XS-CC-5610	Block-08 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%	21-Aug-26, 21-Aug-26	17-Oct-26, 17-Oct-26
	51XS-CC-5620	Block-08 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26	21-Oct-26, 21-Oct-26
	51XS-CC-5630	Block-08 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26	21-Oct-26, 21-Oct-26
	51XS-CC-5640	Block-08 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%	30-Aug-26, 30-Aug-26	26-Oct-26, 26-Oct-26
	51XS-CC-5650	Block-08 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%	09-Oct-26, 09-Oct-26	04-Dec-26, 04-Dec-26
	51XS-CC-5660	Block-08 -Module - RFI Completion	15-Nov-26	07-Dec-26	16-Nov-26	08-Dec-26	-1d	20d	0%	16-Nov-26, 16-Nov-26	08-Dec-26, 08-Dec-26
	51XS-CC-5670	Block-08 -DC Cable Laying	16-Nov-26	03-Dec-26	17-Nov-26	04-Dec-26	-1d	15d	0%	17-Nov-26, 17-Nov-26	04-Dec-26, 04-Dec-26
51XS-CC-5680	Block-08 -Module Interconnection & MC4 Termination	18-Nov-26	11-Dec-26	19-Nov-26	12-Dec-26	-1d	20d	0%	19-Nov-26, 19-Nov-26	12-Dec-26, 12-Dec-26	
51XS-CC-5690	Block-08 -VOC Testing	29-Nov-26	16-Dec-26	25-Nov-26	12-Dec-26	4d	15d	0%	25-Nov-26, 25-Nov-26	12-Dec-26, 12-Dec-26	
51XS-CC-5700	Block-08 -Robotic Structure - Docking Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26	08-Nov-26, 08-Nov-26	
51XS-CC-5710	Block-08 -Robotic Structure - Reverse Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26	08-Nov-26, 08-Nov-26	

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

BLOCK-08	51XS-CC-6130	Block-08 -First Time Charging - Approval	10-Dec-26	13-Dec-26	09-Dec-26	12-Dec-26	1d	3d	0%	09-Dec-26, 09-Dec-26	12-Dec-26, 12-Dec-26
	51XS-CC-6140	Block-08 -First Time Charging	14-Dec-26	15-Dec-26	13-Dec-26	14-Dec-26	1d	1d	0%	13-Dec-26, 13-Dec-26	14-Dec-26, 14-Dec-26
	51XS-CC-6150	Block-08 -Tracker Commissioning - SCADA	14-Dec-26	21-Dec-26	13-Dec-26	20-Dec-26	1d	7d	0%	13-Dec-26, 13-Dec-26	20-Dec-26, 20-Dec-26
	51XS-CC-6160	Block-08 -Robot Commissioning - SCADA	08-Dec-26	13-Dec-26	08-Dec-26	13-Dec-26	0d	5d	0%	08-Dec-26, 08-Dec-26	13-Dec-26, 13-Dec-26
	51XS-CC-6170	Block-08 -Trial Operation	21-Dec-26	22-Dec-26	16-Dec-26	17-Dec-26	5d	1d	0%	16-Dec-26, 16-Dec-26	17-Dec-26, 17-Dec-26
	51XS-CC-6180	Block-08 -Trial Run Certificate	24-Dec-26	27-Dec-26	19-Dec-26	22-Dec-26	5d	3d	0%	19-Dec-26, 19-Dec-26	22-Dec-26, 22-Dec-26
	51XS-CC-6190	Block-08 -COD	29-Dec-26	30-Dec-26	24-Dec-26	25-Dec-26	5d	1d	0%	24-Dec-26, 24-Dec-26	25-Dec-26, 25-Dec-26
	BLOCK-09		28-May-26	30-Dec-26	27-Jul-26	26-Dec-26	4d	152d			
	CONSTRUCTION-PV AREA-DC SIDE		28-May-26	16-Dec-26	27-Jul-26	12-Dec-26	4d	119d			
	51XS-CC-11400	Block-09 -Piling - MMS (Marking, Auguring & Concreting)	28-May-26	29-Jun-26	27-Jul-26	26-Aug-26	-41d	25d	0%	27-Jul-26, 27-Jul-26	26-Aug-26, 26-Aug-26
	51XS-CC-11410	Block-09 -Pile Capping	29-May-26	30-Jun-26	28-Jul-26	28-Aug-26	-41d	25d	0%	28-Jul-26, 28-Jul-26	28-Aug-26, 28-Aug-26
	51XS-CC-11420	Block-09 -Piling - LT Cable Hanger System	21-Jun-26	22-Jul-26	24-Aug-26	15-Sep-26	-45d	20d	0%	24-Aug-26, 24-Aug-26	15-Sep-26, 15-Sep-26
	51XS-CC-11430	Block-09 -Piling - Inverters	17-Jun-26	10-Jul-26	16-Aug-26	02-Sep-26	-41d	16d	0%	16-Aug-26, 16-Aug-26	02-Sep-26, 02-Sep-26
	51XS-CC-11440	Block-09 -Piling - Robotic Docking System	28-Jun-26	14-Jul-26	31-Aug-26	11-Sep-26	-45d	10d	0%	31-Aug-26, 31-Aug-26	11-Sep-26, 11-Sep-26
	51XS-CC-11450	Block-09 -Array Earthing	02-Jul-26	04-Aug-26	04-Sep-26	26-Sep-26	-46d	20d	0%	04-Sep-26, 04-Sep-26	26-Sep-26, 26-Sep-26
	51XS-CC-11460	Block-09 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%	21-Aug-26, 21-Aug-26	17-Oct-26, 17-Oct-26
	51XS-CC-11470	Block-09 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26	21-Oct-26, 21-Oct-26
	51XS-CC-11480	Block-09 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%	25-Aug-26, 25-Aug-26	21-Oct-26, 21-Oct-26
	51XS-CC-11490	Block-09 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%	30-Aug-26, 30-Aug-26	26-Oct-26, 26-Oct-26
51XS-CC-11500	Block-09 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%	09-Oct-26, 09-Oct-26	04-Dec-26, 04-Dec-26	
51XS-CC-11510	Block-09 -Module - RFI Completion	15-Nov-26	07-Dec-26	16-Nov-26	08-Dec-26	-1d	20d	0%	16-Nov-26, 16-Nov-26	08-Dec-26, 08-Dec-26	
51XS-CC-11520	Block-09 -DC Cable Laying	16-Nov-26	03-Dec-26	17-Nov-26	04-Dec-26	-1d	15d	0%	17-Nov-26, 17-Nov-26	04-Dec-26, 04-Dec-26	
51XS-CC-11530	Block-09 -Module Interconnection & MC4 Termination	18-Nov-26	11-Dec-26	19-Nov-26	12-Dec-26	-1d	20d	0%	19-Nov-26, 19-Nov-26	12-Dec-26, 12-Dec-26	
51XS-CC-11540	Block-09 -VOC Testing	29-Nov-26	16-Dec-26	25-Nov-26	12-Dec-26	4d	15d	0%	25-Nov-26, 25-Nov-26	12-Dec-26, 12-Dec-26	
51XS-CC-11550	Block-09 -Robotic Structure - Docking Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26	08-Nov-26, 08-Nov-26	
51XS-CC-11560	Block-09 -Robotic Structure - Reverse Station Installation	16-Oct-26	27-Oct-26	28-Oct-26	08-Nov-26	-11d	10d	0%	28-Oct-26, 28-Oct-26	08-Nov-26, 08-Nov-26	
51XS-CC-11570	Block-09 -Robotic Structure - Bridges Installation	11-Nov-26	04-Dec-26	12-Nov-26	05-Dec-26	-1d	20d	0%	12-Nov-26, 12-Nov-26	05-Dec-26, 05-Dec-26	
51XS-CC-11580	Block-09 -Robot Installation	18-Nov-26	05-Dec-26	19-Nov-26	06-Dec-26	-1d	15d	0%	19-Nov-26, 19-Nov-26	06-Dec-26, 06-Dec-26	
CONSTRUCTION-PV AREA-AC SIDE		05-Jun-26	06-Oct-26	07-Aug-26	24-Nov-26	-44d	96d				
51XS-CC-11590	Block-09 -IDT Foundation Up To Rail	05-Jun-26	09-Jul-26	07-Aug-26	05-Sep-26	-43d	25d	0%	07-Aug-26, 07-Aug-26	05-Sep-26, 05-Sep-26	
51XS-CC-11600	Block-09 -HT & LT Station - Slab	11-Jun-26	17-Jul-26	08-Aug-26	06-Sep-26	-39d	25d	0%	08-Aug-26, 08-Aug-26	06-Sep-26, 06-Sep-26	
51XS-CC-11610	Block-09 -HT & LT Station - Shed Installation	23-Jul-26	01-Aug-26	16-Sep-26	21-Sep-26	-45d	5d	0%	16-Sep-26, 16-Sep-26	21-Sep-26, 21-Sep-26	
51XS-CC-11620	Block-09 -HT & LT Station - Sheeting Installation	01-Aug-26	03-Aug-26	21-Sep-26	23-Sep-26	-45d	2d	0%	21-Sep-26, 21-Sep-26	23-Sep-26, 23-Sep-26	
51XS-CC-11630	Block-09 -IDT Foundation - Grade Slab Casting & Dyke Wall	22-Jul-26	11-Aug-26	13-Sep-26	29-Sep-26	-43d	15d	0%	13-Sep-26, 13-Sep-26	29-Sep-26, 29-Sep-26	
51XS-CC-11640	Block-09 -NIFPS Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26	16-Sep-26, 16-Sep-26	
51XS-CC-11650	Block-09 -BOT Foundation	09-Jul-26	27-Jul-26	05-Sep-26	16-Sep-26	-43d	10d	0%	05-Sep-26, 05-Sep-26	16-Sep-26, 16-Sep-26	
51XS-CC-11660	Block-09 -Aux Transformer Foundation	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%	05-Sep-26, 05-Sep-26	10-Sep-26, 10-Sep-26	
51XS-CC-11670	Block-09 -IDT Area - Fencing	01-Oct-26	05-Oct-26	20-Nov-26	23-Nov-26	-44d	3d	0%	20-Nov-26, 20-Nov-26	23-Nov-26, 23-Nov-26	
51XS-CC-11680	Block-09 -IDT Area - Gate Installation	05-Oct-26	06-Oct-26	23-Nov-26	24-Nov-26	-44d	1d	0%	23-Nov-26, 23-Nov-26	24-Nov-26, 24-Nov-26	
51XS-CC-11690	Block-09 -IDT Area - Gravel Filling	30-Sep-26	04-Oct-26	19-Nov-26	22-Nov-26	-44d	3d	0%	19-Nov-26, 19-Nov-26	22-Nov-26, 22-Nov-26	
51XS-CC-11700	Block-09 -HT LT Station - Staircase	23-Jul-26	26-Jul-26	09-Sep-26	11-Sep-26	-39d	2d	0%	09-Sep-26, 09-Sep-26	11-Sep-26, 11-Sep-26	
51XS-CC-11710	Block-09 -Cable Hanger - Structure & Messenger Wire Erection	26-Jul-26	02-Aug-26	14-Sep-26	19-Sep-26	-42d	5d	0%	14-Sep-26, 14-Sep-26	19-Sep-26, 19-Sep-26	
51XS-CC-11720	Block-09 -LT Cable Laying	29-Jul-26	22-Aug-26	16-Sep-26	10-Oct-26	-42d	20d	0%	16-Sep-26, 16-Sep-26	10-Oct-26, 10-Oct-26	
51XS-CC-11730	Block-09 -HT Cable Laying	09-Jul-26	09-Aug-26	10-Sep-26	03-Oct-26	-47d	20d	0%	10-Sep-26, 10-Sep-26	03-Oct-26, 03-Oct-26	
51XS-CC-11740	Block-09 -FO Cable Laying	01-Aug-26	09-Aug-26	24-Sep-26	03-Oct-26	-47d	7d	0%	24-Sep-26, 24-Sep-26	03-Oct-26, 03-Oct-26	

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025				2026				2027			
									A	J	J	A	S	O	N	D	J	F	M	A
	51XS-CC-11750	Block-09 -Control Cable Laying	27-Sep-26	30-Sep-26	16-Nov-26	19-Nov-26	-44d	3d	0%					16-Nov-26	16-Nov-26				19-Nov-26	19-Nov-26
	51XS-CC-11760	Block-09 -HT Panel Erection	03-Aug-26	04-Aug-26	07-Oct-26	08-Oct-26	-56d	1d	0%					07-Oct-26	07-Oct-26				08-Oct-26	08-Oct-26
	51XS-CC-11770	Block-09 -LT Panel Erection	05-Aug-26	12-Aug-26	26-Sep-26	03-Oct-26	-45d	6d	0%					26-Sep-26	26-Sep-26				03-Oct-26	03-Oct-26
	51XS-CC-11780	Block-09 -IDT Erection	09-Jul-26	18-Jul-26	05-Sep-26	10-Sep-26	-43d	5d	0%					05-Sep-26	05-Sep-26				10-Sep-26	10-Sep-26
	51XS-CC-11790	Block-09 -Inverter Installation	21-Aug-26	28-Aug-26	17-Sep-26	24-Sep-26	-24d	7d	0%					17-Sep-26	17-Sep-26				24-Sep-26	24-Sep-26
	51XS-CC-11800	Block-09 -SCADA & SACU Installation	27-Sep-26	29-Sep-26	16-Nov-26	18-Nov-26	-44d	2d	0%					16-Nov-26	16-Nov-26				18-Nov-26	18-Nov-26
	51XS-CC-11810	Block-09 -ACDB Installation	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%					02-Nov-26	02-Nov-26				04-Nov-26	04-Nov-26
	51XS-CC-11820	Block-09 -Aux Transformer - Installation	12-Sep-26	16-Sep-26	02-Nov-26	06-Nov-26	-44d	4d	0%					02-Nov-26	02-Nov-26				06-Nov-26	06-Nov-26
	51XS-CC-11830	Block-09 -NIFPS - Installation	03-Aug-26	09-Aug-26	22-Sep-26	27-Sep-26	-43d	5d	0%					22-Sep-26	22-Sep-26				27-Sep-26	27-Sep-26
	51XS-CC-11840	Block-09 -HT Cable Terminations - IDT Side	12-Sep-26	14-Sep-26	02-Nov-26	04-Nov-26	-44d	2d	0%					02-Nov-26	02-Nov-26				04-Nov-26	04-Nov-26
	51XS-CC-11850	Block-09 -LT Cable Terminations - LT Panel to IDT	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%					02-Nov-26	02-Nov-26				09-Nov-26	09-Nov-26
	51XS-CC-11860	Block-09 -LT Cable Terminations - Inverter to LT Panel	12-Sep-26	19-Sep-26	02-Nov-26	09-Nov-26	-44d	7d	0%					02-Nov-26	02-Nov-26				09-Nov-26	09-Nov-26
	CONSTRUCTION-PV AREA-PRE COMMISSIONING		04-Aug-26	26-Sep-26	27-Sep-26	16-Nov-26	-50d	49d												16-Nov-26
	51XS-CC-11870	Block-09 -IDT Filtration	09-Aug-26	12-Aug-26	27-Sep-26	30-Sep-26	-48d	3d	0%					27-Sep-26	27-Sep-26				30-Sep-26	30-Sep-26
	51XS-CC-11880	Block-09 -IDT Testing	12-Aug-26	14-Aug-26	30-Sep-26	03-Oct-26	-48d	2d	0%					30-Sep-26	30-Sep-26				03-Oct-26	03-Oct-26
	51XS-CC-11890	Block-09 -HT Panel Testing	04-Aug-26	05-Aug-26	08-Oct-26	09-Oct-26	-63d	1d	0%					08-Oct-26	08-Oct-26				09-Oct-26	09-Oct-26
	51XS-CC-11900	Block-09 -LT Panel Testing	12-Aug-26	13-Aug-26	03-Oct-26	04-Oct-26	-50d	1d	0%					03-Oct-26	03-Oct-26				04-Oct-26	04-Oct-26
	51XS-CC-11910	Block-09 -Inspection Offer To Asset Commissioning Team	19-Sep-26	20-Sep-26	09-Nov-26	10-Nov-26	-50d	1d	0%					09-Nov-26	09-Nov-26				10-Nov-26	10-Nov-26
	51XS-CC-11920	Block-09 -Punch Point Identification By Asset Commissioning Team	20-Sep-26	23-Sep-26	10-Nov-26	13-Nov-26	-50d	3d	0%					10-Nov-26	10-Nov-26				13-Nov-26	13-Nov-26
	51XS-CC-11930	Block-09 -Punch Point Rectification And Pre Charging Sign Off	23-Sep-26	26-Sep-26	13-Nov-26	16-Nov-26	-50d	3d	0%					13-Nov-26	13-Nov-26				16-Nov-26	16-Nov-26
	CONSTRUCTION-COMMISSIONING		14-Aug-26	30-Dec-26	09-Oct-26	26-Dec-26	4d	78d												26-Dec-26
	51XS-CC-11940	Block-09 -CEA Application	14-Aug-26	16-Aug-26	09-Oct-26	11-Oct-26	-55d	2d	0%					09-Oct-26	09-Oct-26				11-Oct-26	11-Oct-26
	51XS-CC-11950	Block-09 -CEA Inspection	06-Oct-26	07-Oct-26	26-Nov-26	28-Nov-26	-51d	2d	0%					26-Nov-26	26-Nov-26				28-Nov-26	28-Nov-26
	51XS-CC-11960	Block-09 -CEA Compliance & Approval	08-Oct-26	13-Oct-26	29-Nov-26	04-Dec-26	-51d	5d	0%					29-Nov-26	29-Nov-26				04-Dec-26	04-Dec-26
	51XS-CC-11970	Block-09 -First Time Charging - Application	05-Dec-26	07-Dec-26	04-Dec-26	06-Dec-26	1d	2d	0%					04-Dec-26	04-Dec-26				06-Dec-26	06-Dec-26
	51XS-CC-11980	Block-09 -First Time Charging - Approval	10-Dec-26	13-Dec-26	09-Dec-26	12-Dec-26	1d	3d	0%					09-Dec-26	09-Dec-26				12-Dec-26	12-Dec-26
	51XS-CC-11990	Block-09 -First Time Charging	14-Dec-26	15-Dec-26	14-Dec-26	15-Dec-26	0d	1d	0%					14-Dec-26	14-Dec-26				15-Dec-26	15-Dec-26
	51XS-CC-12000	Block-09 -Robot Commissioning - SCADA	08-Dec-26	13-Dec-26	08-Dec-26	13-Dec-26	0d	5d	0%					08-Dec-26	08-Dec-26				13-Dec-26	13-Dec-26
	51XS-CC-12010	Block-09 -Trial Operation	21-Dec-26	22-Dec-26	17-Dec-26	18-Dec-26	4d	1d	0%					17-Dec-26	17-Dec-26				18-Dec-26	18-Dec-26
	51XS-CC-12020	Block-09 -Trial Run Certificate	24-Dec-26	27-Dec-26	20-Dec-26	23-Dec-26	4d	3d	0%					20-Dec-26	20-Dec-26				23-Dec-26	23-Dec-26
	51XS-CC-12030	Block-09 -COD	29-Dec-26	30-Dec-26	25-Dec-26	26-Dec-26	4d	1d	0%					25-Dec-26	25-Dec-26				26-Dec-26	26-Dec-26
	51XS-CC-12680	Block-09 -Tracker Commissioning - SCADA	14-Dec-26	21-Dec-26	14-Dec-26	21-Dec-26	0d	7d	0%					14-Dec-26	14-Dec-26				21-Dec-26	21-Dec-26
	BLOCK-10		28-May-26	30-Dec-26	27-Jul-26	25-Dec-26	5d	151d												25-Dec-26
	CONSTRUCTION-PV AREA-DC SIDE		28-May-26	16-Dec-26	27-Jul-26	12-Dec-26	4d	119d												12-Dec-26
	51XS-CC-12040	Block-10 -Piling - MMS (Marking, Auguring & Concreting)	28-May-26	29-Jun-26	27-Jul-26	26-Aug-26	-41d	25d	0%					27-Jul-26	27-Jul-26				26-Aug-26	26-Aug-26
	51XS-CC-12050	Block-10 -Pile Capping	29-May-26	30-Jun-26	28-Jul-26	28-Aug-26	-41d	25d	0%					28-Jul-26	28-Jul-26				28-Aug-26	28-Aug-26
	51XS-CC-12060	Block-10 -Piling - LT Cable Hanger System	21-Jun-26	22-Jul-26	24-Aug-26	15-Sep-26	-45d	20d	0%					24-Aug-26	24-Aug-26				15-Sep-26	15-Sep-26
	51XS-CC-12070	Block-10 -Piling - Inverters	17-Jun-26	10-Jul-26	16-Aug-26	02-Sep-26	-41d	16d	0%					16-Aug-26	16-Aug-26				02-Sep-26	02-Sep-26
	51XS-CC-12080	Block-10 -Piling - Robotic Docking System	28-Jun-26	14-Jul-26	31-Aug-26	11-Sep-26	-45d	10d	0%					31-Aug-26	31-Aug-26				11-Sep-26	11-Sep-26
	51XS-CC-12090	Block-10 -Array Earthing	29-Jun-26	02-Aug-26	01-Sep-26	23-Sep-26	-45d	20d	0%					01-Sep-26	01-Sep-26				23-Sep-26	23-Sep-26
	51XS-CC-12100	Block-10 -MMS Erection - Torque Tube/Raftar	19-Jun-26	28-Aug-26	21-Aug-26	17-Oct-26	-43d	50d	0%					21-Aug-26	21-Aug-26				17-Oct-26	17-Oct-26
	51XS-CC-12110	Block-10 -MMS Erection - Transmission Shaft/Bracing	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%					25-Aug-26	25-Aug-26				21-Oct-26	21-Oct-26
	51XS-CC-12120	Block-10 -MMS Erection - Purlin	24-Jun-26	01-Sep-26	25-Aug-26	21-Oct-26	-43d	50d	0%					25-Aug-26	25-Aug-26				21-Oct-26	21-Oct-26
	51XS-CC-12130	Block-10 -MMS - RFI Completion	29-Jun-26	06-Sep-26	30-Aug-26	26-Oct-26	-43d	50d	0%					30-Aug-26	30-Aug-26				26-Oct-26	26-Oct-26
	51XS-CC-12140	Block-10 -Module Installation	08-Oct-26	03-Dec-26	09-Oct-26	04-Dec-26	-1d	50d	0%					09-Oct-26	09-Oct-26				04-Dec-26	04-Dec-26

 Project Baseline Bar  Remaining Work  Milestone  Actual Work  Critical Remaining Work  Summary

18-Jul-26

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025				2026				2027														
									A	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M

 Project Baseline Bar  Remaining Work  Milestone  Actual Work  Critical Remaining Work  Summary

18-Jul-26

	51XS-CC-6880	Block-12 -Piling - Inverters	30-Jun-26	03-Aug-26	24-Aug-26	15-Sep-26	-37d	20d	0%	24-Aug-26, 24-Aug-26		15-Sep-26, 15-Sep-26
	51XS-CC-6890	Block-12 -Piling - Robotic Docking System	06-Jul-26	07-Aug-26	08-Sep-26	30-Sep-26	-47d	20d	0%	08-Sep-26, 08-Sep-26		30-Sep-26, 30-Sep-26
	51XS-CC-6900	Block-12 -Array Earthing	28-Jul-26	21-Aug-26	30-Sep-26	23-Oct-26	-55d	20d	0%	30-Sep-26, 30-Sep-26		23-Oct-26, 23-Oct-26
	51XS-CC-6910	Block-12 -MMS Erection - Torque Tube/Raftar	11-Sep-26	07-Nov-26	15-Oct-26	10-Dec-26	-29d	50d	0%	15-Oct-26, 15-Oct-26		10-Dec-26, 10-Dec-26
	51XS-CC-6920	Block-12 -MMS Erection - Transmission Shaft/Bracing	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26		14-Dec-26, 14-Dec-26
	51XS-CC-6930	Block-12 -MMS Erection - Purlin	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26		14-Dec-26, 14-Dec-26
	51XS-CC-6940	Block-12 -MMS - RFI Completion	20-Sep-26	16-Nov-26	24-Oct-26	19-Dec-26	-29d	50d	0%	24-Oct-26, 24-Oct-26		19-Dec-26, 19-Dec-26
	51XS-CC-6950	Block-12 -Module Installation	07-Nov-26	02-Jan-27	07-Nov-26	02-Jan-27	-1d	50d	0%	07-Nov-26, 07-Nov-26		02-Jan-27, 02-Jan-27
	51XS-CC-6960	Block-12 -Module - RFI Completion	15-Dec-26	06-Jan-27	15-Dec-26	06-Jan-27	-1d	20d	0%	15-Dec-26, 15-Dec-26		06-Jan-27, 06-Jan-27
	51XS-CC-6970	Block-12 -DC Cable Laying	10-Dec-26	02-Jan-27	19-Dec-26	09-Jan-27	-7d	20d	0%	19-Dec-26, 19-Dec-26		09-Jan-27, 09-Jan-27
	51XS-CC-6980	Block-12 -Module Interconnection & MC4 Termination	13-Dec-26	04-Jan-27	21-Dec-26	11-Jan-27	-7d	20d	0%	21-Dec-26, 21-Dec-26		11-Jan-27, 11-Jan-27
	51XS-CC-6990	Block-12 -VOC Testing	15-Dec-26	06-Jan-27	23-Dec-26	13-Jan-27	-7d	20d	0%	23-Dec-26, 23-Dec-26		13-Jan-27, 13-Jan-27
	51XS-CC-7000	Block-12 -Robotic Structure - Docking Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26		05-Jan-27, 05-Jan-27
	51XS-CC-7010	Block-12 -Robotic Structure - Reverse Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26		05-Jan-27, 05-Jan-27
	51XS-CC-7020	Block-12 -Robotic Structure - Bridges Installation	11-Dec-26	03-Jan-27	12-Dec-26	03-Jan-27	-1d	20d	0%	12-Dec-26, 12-Dec-26		03-Jan-27, 03-Jan-27
	51XS-CC-7030	Block-12 -Robot Installation	16-Dec-26	07-Jan-27	17-Dec-26	07-Jan-27	-1d	20d	0%	17-Dec-26, 17-Dec-26		07-Jan-27, 07-Jan-27
	CONSTRUCTION-PV AREA-AC SIDE			05-Jul-26	02-Nov-26	07-Sep-26	21-Dec-26	-44d	93d		21-Dec-26	
	51XS-CC-7040	Block-12 -IDT Foundation Up To Rail	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-7050	Block-12 -HT & LT Station - Slab	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-7060	Block-12 -HT & LT Station - Shed Installation	16-Aug-26	22-Aug-26	09-Oct-26	15-Oct-26	-47d	5d	0%	09-Oct-26, 09-Oct-26		15-Oct-26, 15-Oct-26
	51XS-CC-7070	Block-12 -HT & LT Station - Sheeting Installation	22-Aug-26	24-Aug-26	15-Oct-26	17-Oct-26	-47d	2d	0%	15-Oct-26, 15-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-7080	Block-12 -IDT Foundation - Grade Slab Casting & Dyke Wall	21-Aug-26	06-Sep-26	14-Oct-26	30-Oct-26	-47d	15d	0%	14-Oct-26, 14-Oct-26		30-Oct-26, 30-Oct-26
	51XS-CC-7090	Block-12 -NIFPS Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-7100	Block-12 -BOT Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-7110	Block-12 -Aux Transformer Foundation	12-Aug-26	18-Aug-26	06-Oct-26	11-Oct-26	-47d	5d	0%	06-Oct-26, 06-Oct-26		11-Oct-26, 11-Oct-26
	51XS-CC-7120	Block-12 -IDT Area - Fencing	27-Oct-26	30-Oct-26	15-Dec-26	18-Dec-26	-44d	3d	0%	15-Dec-26, 15-Dec-26		18-Dec-26, 18-Dec-26
	51XS-CC-7130	Block-12 -IDT Area - Gate Installation	30-Oct-26	02-Nov-26	18-Dec-26	21-Dec-26	-44d	2d	0%	18-Dec-26, 18-Dec-26		21-Dec-26, 21-Dec-26
	51XS-CC-7140	Block-12 -IDT Area - Gravel Filling	26-Oct-26	29-Oct-26	14-Dec-26	17-Dec-26	-44d	3d	0%	14-Dec-26, 14-Dec-26		17-Dec-26, 17-Dec-26
	51XS-CC-7150	Block-12 -HT LT Station - Staircase	16-Aug-26	18-Aug-26	09-Oct-26	11-Oct-26	-47d	2d	0%	09-Oct-26, 09-Oct-26		11-Oct-26, 11-Oct-26
	51XS-CC-7160	Block-12 -Cable Hanger - Structure & Messenger Wire Erection	13-Aug-26	19-Aug-26	30-Sep-26	06-Oct-26	-42d	5d	0%	30-Sep-26, 30-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-7170	Block-12 -LT Cable Laying	19-Aug-26	10-Sep-26	21-Oct-26	12-Nov-26	-55d	20d	0%	21-Oct-26, 21-Oct-26		12-Nov-26, 12-Nov-26
	51XS-CC-7180	Block-12 -HT Cable Laying	16-Jul-26	13-Aug-26	17-Sep-26	10-Oct-26	-50d	20d	0%	17-Sep-26, 17-Sep-26		10-Oct-26, 10-Oct-26
	51XS-CC-7190	Block-12 -FO Cable Laying	05-Aug-26	13-Aug-26	01-Oct-26	10-Oct-26	-50d	7d	0%	01-Oct-26, 01-Oct-26		10-Oct-26, 10-Oct-26
	51XS-CC-7200	Block-12 -Control Cable Laying	23-Oct-26	26-Oct-26	11-Dec-26	14-Dec-26	-44d	3d	0%	11-Dec-26, 11-Dec-26		14-Dec-26, 14-Dec-26
	51XS-CC-7210	Block-12 -HT Panel Erection	28-Aug-26	29-Aug-26	31-Oct-26	01-Nov-26	-56d	1d	0%	31-Oct-26, 31-Oct-26		01-Nov-26, 01-Nov-26
	51XS-CC-7220	Block-12 -LT Panel Erection	26-Aug-26	02-Sep-26	19-Oct-26	26-Oct-26	-47d	6d	0%	19-Oct-26, 19-Oct-26		26-Oct-26, 26-Oct-26
	51XS-CC-7230	Block-12 -IDT Erection	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%	06-Nov-26, 06-Nov-26		11-Nov-26, 11-Nov-26
	51XS-CC-7240	Block-12 -Inverter Installation	08-Sep-26	15-Sep-26	18-Oct-26	25-Oct-26	-35d	7d	0%	18-Oct-26, 18-Oct-26		25-Oct-26, 25-Oct-26
	51XS-CC-7250	Block-12 -SCADA & SACU Installation	23-Oct-26	25-Oct-26	11-Dec-26	13-Dec-26	-44d	2d	0%	11-Dec-26, 11-Dec-26		13-Dec-26, 13-Dec-26
	51XS-CC-7260	Block-12 -ACDB Installation	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%	19-Nov-26, 19-Nov-26		21-Nov-26, 21-Nov-26
	51XS-CC-7270	Block-12 -Aux Transformer - Installation	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%	19-Nov-26, 19-Nov-26		23-Nov-26, 23-Nov-26
	51XS-CC-7280	Block-12 -NIFPS - Installation	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%	06-Nov-26, 06-Nov-26		11-Nov-26, 11-Nov-26
	51XS-CC-7290	Block-12 -HT Cable Terminations - IDT Side	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%	19-Nov-26, 19-Nov-26		21-Nov-26, 21-Nov-26
	51XS-CC-7300	Block-12 -LT Cable Terminations - LT Panel to IDT	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%	19-Nov-26, 19-Nov-26		23-Nov-26, 23-Nov-26
	51XS-CC-7310	Block-12 -LT Cable Terminations - Inverter to LT Panel	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%	19-Nov-26, 19-Nov-26		23-Nov-26, 23-Nov-26

18-Jul-26

 Project Baseline Bar
  Remaining Work
  Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027										
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F
</																													

 Project Baseline Bar  Remaining Work  Milestone
 Actual Work  Critical Remaining Work  Summary

18-Jul-26

BLOCK-15	51XS-CC-9350	Block-15 -CEA Inspection	02-Nov-26	03-Nov-26	21-Dec-26	22-Dec-26	-49d	1d	0%	21-Dec-26, 21-Dec-26	22-Dec-26, 22-Dec-26
	51XS-CC-9360	Block-15 -CEA Compliance & Approval	04-Nov-26	09-Nov-26	23-Dec-26	28-Dec-26	-49d	5d	0%	23-Dec-26, 23-Dec-26	28-Dec-26, 28-Dec-26
	51XS-CC-9370	Block-15 -First Time Charging - Application	06-Jan-27	07-Jan-27	06-Jan-27	07-Jan-27	-1d	1d	0%	06-Jan-27, 06-Jan-27	07-Jan-27, 07-Jan-27
	51XS-CC-9380	Block-15 -First Time Charging - Approval	10-Jan-27	13-Jan-27	10-Jan-27	13-Jan-27	-1d	3d	0%	10-Jan-27, 10-Jan-27	13-Jan-27, 13-Jan-27
	51XS-CC-9390	Block-15 -First Time Charging	14-Jan-27	15-Jan-27	14-Jan-27	15-Jan-27	-1d	1d	0%	14-Jan-27, 14-Jan-27	15-Jan-27, 15-Jan-27
	51XS-CC-9400	Block-15 -Tracker Commissioning - SCADA	14-Jan-27	21-Jan-27	14-Jan-27	21-Jan-27	-1d	7d	0%	14-Jan-27, 14-Jan-27	21-Jan-27, 21-Jan-27
	51XS-CC-9410	Block-15 -Robot Commissioning - SCADA	02-Jan-27	07-Jan-27	08-Jan-27	13-Jan-27	-7d	5d	0%	08-Jan-27, 08-Jan-27	13-Jan-27, 13-Jan-27
	51XS-CC-9420	Block-15 -Trial Operation	19-Jan-27	22-Jan-27	19-Jan-27	22-Jan-27	-1d	3d	0%	19-Jan-27, 19-Jan-27	22-Jan-27, 22-Jan-27
	51XS-CC-9430	Block-15 -Trial Run Certificate	24-Jan-27	27-Jan-27	24-Jan-27	27-Jan-27	-1d	3d	0%	24-Jan-27, 24-Jan-27	27-Jan-27, 27-Jan-27
	51XS-CC-9440	Block-15 -COD	29-Jan-27	30-Jan-27	29-Jan-27	30-Jan-27	-1d	1d	0%	29-Jan-27, 29-Jan-27	30-Jan-27, 30-Jan-27
	BLOCK-16		24-Jun-26	30-Jan-27	27-Jul-26	30-Jan-27	-1d	188d		30-Jan-27	
	CONSTRUCTION-PV AREA-DC SIDE		24-Jun-26	07-Jan-27	27-Jul-26	13-Jan-27	-6d	149d		13-Jan-27	
	51XS-CC-9450	Block-16 -Piling - MMS (Marking, Auguring & Concreting)	24-Jun-26	03-Aug-26	27-Jul-26	26-Aug-26	-20d	25d	0%	27-Jul-26, 27-Jul-26	26-Aug-26, 26-Aug-26
	51XS-CC-9460	Block-16 -Pile Capping	25-Jun-26	05-Aug-26	28-Jul-26	28-Aug-26	-20d	25d	0%	28-Jul-26, 28-Jul-26	28-Aug-26, 28-Aug-26
	51XS-CC-9470	Block-16 -Piling - LT Cable Hanger System	30-Jun-26	03-Aug-26	01-Sep-26	23-Sep-26	-44d	20d	0%	01-Sep-26, 01-Sep-26	23-Sep-26, 23-Sep-26
	51XS-CC-9480	Block-16 -Piling - Inverters	30-Jun-26	03-Aug-26	24-Aug-26	15-Sep-26	-37d	20d	0%	24-Aug-26, 24-Aug-26	15-Sep-26, 15-Sep-26
	51XS-CC-9490	Block-16 -Piling - Robotic Docking System	06-Jul-26	07-Aug-26	08-Sep-26	30-Sep-26	-47d	20d	0%	08-Sep-26, 08-Sep-26	30-Sep-26, 30-Sep-26
	51XS-CC-9500	Block-16 -Array Earthing	28-Jul-26	21-Aug-26	30-Sep-26	23-Oct-26	-55d	20d	0%	30-Sep-26, 30-Sep-26	23-Oct-26, 23-Oct-26
	51XS-CC-9510	Block-16 -MMS Erection - Torque Tube/Raftar	11-Sep-26	07-Nov-26	15-Oct-26	10-Dec-26	-29d	50d	0%	15-Oct-26, 15-Oct-26	10-Dec-26, 10-Dec-26
	51XS-CC-9520	Block-16 -MMS Erection - Transmission Shaft/Bracing	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26	14-Dec-26, 14-Dec-26
51XS-CC-9530	Block-16 -MMS Erection - Purlin	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26	14-Dec-26, 14-Dec-26	
51XS-CC-9540	Block-16 -MMS - RFI Completion	20-Sep-26	16-Nov-26	24-Oct-26	19-Dec-26	-29d	50d	0%	24-Oct-26, 24-Oct-26	19-Dec-26, 19-Dec-26	
51XS-CC-9550	Block-16 -Module Installation	07-Nov-26	02-Jan-27	07-Nov-26	02-Jan-27	-1d	50d	0%	07-Nov-26, 07-Nov-26	02-Jan-27, 02-Jan-27	
51XS-CC-9560	Block-16 -Module - RFI Completion	15-Dec-26	06-Jan-27	15-Dec-26	06-Jan-27	-1d	20d	0%	15-Dec-26, 15-Dec-26	06-Jan-27, 06-Jan-27	
51XS-CC-9570	Block-16 -DC Cable Laying	10-Dec-26	02-Jan-27	19-Dec-26	09-Jan-27	-7d	20d	0%	19-Dec-26, 19-Dec-26	09-Jan-27, 09-Jan-27	
51XS-CC-9580	Block-16 -Module Interconnection & MC4 Termination	13-Dec-26	04-Jan-27	21-Dec-26	11-Jan-27	-7d	20d	0%	21-Dec-26, 21-Dec-26	11-Jan-27, 11-Jan-27	
51XS-CC-9590	Block-16 -VOC Testing	15-Dec-26	06-Jan-27	23-Dec-26	13-Jan-27	-7d	20d	0%	23-Dec-26, 23-Dec-26	13-Jan-27, 13-Jan-27	
51XS-CC-9600	Block-16 -Robotic Structure - Docking Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26	05-Jan-27, 05-Jan-27	
51XS-CC-9610	Block-16 -Robotic Structure - Reverse Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26	05-Jan-27, 05-Jan-27	
51XS-CC-9620	Block-16 -Robotic Structure - Bridges Installation	11-Dec-26	03-Jan-27	12-Dec-26	03-Jan-27	-1d	20d	0%	12-Dec-26, 12-Dec-26	03-Jan-27, 03-Jan-27	
51XS-CC-9630	Block-16 -Robot Installation	16-Dec-26	07-Jan-27	17-Dec-26	07-Jan-27	-1d	20d	0%	17-Dec-26, 17-Dec-26	07-Jan-27, 07-Jan-27	
CONSTRUCTION-PV AREA-AC SIDE		05-Jul-26	02-Nov-26	07-Sep-26	21-Dec-26	-44d	93d		21-Dec-26		
51XS-CC-9640	Block-16 -IDT Foundation Up To Rail	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26	06-Oct-26, 06-Oct-26	
51XS-CC-9650	Block-16 -HT & LT Station - Slab	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26	06-Oct-26, 06-Oct-26	
51XS-CC-9660	Block-16 -HT & LT Station - Shed Installation	16-Aug-26	22-Aug-26	09-Oct-26	15-Oct-26	-47d	5d	0%	09-Oct-26, 09-Oct-26	15-Oct-26, 15-Oct-26	
51XS-CC-9670	Block-16 -HT & LT Station - Sheeting Installation	22-Aug-26	24-Aug-26	15-Oct-26	17-Oct-26	-47d	2d	0%	15-Oct-26, 15-Oct-26	17-Oct-26, 17-Oct-26	
51XS-CC-9680	Block-16 -IDT Foundation - Grade Slab Casting & Dyke Wall	21-Aug-26	06-Sep-26	14-Oct-26	30-Oct-26	-47d	15d	0%	14-Oct-26, 14-Oct-26	30-Oct-26, 30-Oct-26	
51XS-CC-9690	Block-16 -NIFPS Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26	17-Oct-26, 17-Oct-26	
51XS-CC-9700	Block-16 -BOT Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26	17-Oct-26, 17-Oct-26	
51XS-CC-9710	Block-16 -Aux Transformer Foundation	12-Aug-26	18-Aug-26	06-Oct-26	11-Oct-26	-47d	5d	0%	06-Oct-26, 06-Oct-26	11-Oct-26, 11-Oct-26	
51XS-CC-9720	Block-16 -IDT Area - Fencing	27-Oct-26	30-Oct-26	15-Dec-26	18-Dec-26	-44d	3d	0%	15-Dec-26, 15-Dec-26	18-Dec-26, 18-Dec-26	
51XS-CC-9730	Block-16 -IDT Area - Gate Installation	30-Oct-26	02-Nov-26	18-Dec-26	21-Dec-26	-44d	2d	0%	18-Dec-26, 18-Dec-26	21-Dec-26, 21-Dec-26	
51XS-CC-9740	Block-16 -IDT Area - Gravel Filling	26-Oct-26	29-Oct-26	14-Dec-26	17-Dec-26	-44d	3d	0%	14-Dec-26, 14-Dec-26	17-Dec-26, 17-Dec-26	
51XS-CC-9750	Block-16 -HT LT Station - Staircase	16-Aug-26	18-Aug-26	09-Oct-26	11-Oct-26	-47d	2d	0%	09-Oct-26, 09-Oct-26	11-Oct-26, 11-Oct-26	
51XS-CC-9760	Block-16 -Cable Hanger - Structure & Messenger Wire Erection	13-Aug-26	19-Aug-26	30-Sep-26	06-Oct-26	-42d	5d	0%	30-Sep-26, 30-Sep-26	06-Oct-26, 06-Oct-26	
51XS-CC-9770	Block-16 -LT Cable Laying	19-Aug-26	10-Sep-26	21-Oct-26	12-Nov-26	-55d	20d	0%	21-Oct-26, 21-Oct-26	12-Nov-26, 12-Nov-26	

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

[illegible]

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025				2026				2027			
									A	J	J	A	S	O	N	D	J	F	M	A
	51XS-CC-11000	Block-18 -BOT Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%				06-Oct-26	06-Oct-26			17-Oct-26	17-Oct-26		
	51XS-CC-11010	Block-18 -Aux Transformer Foundation	12-Aug-26	18-Aug-26	06-Oct-26	11-Oct-26	-47d	5d	0%				06-Oct-26	06-Oct-26			11-Oct-26	11-Oct-26		
	51XS-CC-11020	Block-18 -IDT Area - Fencing	27-Oct-26	30-Oct-26	15-Dec-26	18-Dec-26	-44d	3d	0%				15-Dec-26	15-Dec-26			18-Dec-26	18-Dec-26		
	51XS-CC-11030	Block-18 -IDT Area - Gate Installation	30-Oct-26	02-Nov-26	18-Dec-26	21-Dec-26	-44d	2d	0%				18-Dec-26	18-Dec-26			21-Dec-26	21-Dec-26		
	51XS-CC-11040	Block-18 -IDT Area - Gravel Filling	26-Oct-26	29-Oct-26	14-Dec-26	17-Dec-26	-44d	3d	0%				14-Dec-26	14-Dec-26			17-Dec-26	17-Dec-26		
	51XS-CC-11050	Block-18 -HT LT Station - Staircase	16-Aug-26	18-Aug-26	09-Oct-26	11-Oct-26	-47d	2d	0%				09-Oct-26	09-Oct-26			11-Oct-26	11-Oct-26		
	51XS-CC-11060	Block-18 -Cable Hanger - Structure & Messenger Wire Erection	13-Aug-26	19-Aug-26	30-Sep-26	06-Oct-26	-42d	5d	0%				30-Sep-26	30-Sep-26			06-Oct-26	06-Oct-26		
	51XS-CC-11070	Block-18 -LT Cable Laying	19-Aug-26	10-Sep-26	21-Oct-26	12-Nov-26	-55d	20d	0%				21-Oct-26	21-Oct-26			12-Nov-26	12-Nov-26		
	51XS-CC-11080	Block-18 -HT Cable Laying	16-Jul-26	13-Aug-26	17-Sep-26	10-Oct-26	-50d	20d	0%				17-Sep-26	17-Sep-26			10-Oct-26	10-Oct-26		
	51XS-CC-11090	Block-18 -FO Cable Laying	05-Aug-26	13-Aug-26	01-Oct-26	10-Oct-26	-50d	7d	0%				01-Oct-26	01-Oct-26			10-Oct-26	10-Oct-26		
	51XS-CC-11100	Block-18 -Control Cable Laying	23-Oct-26	26-Oct-26	11-Dec-26	14-Dec-26	-44d	3d	0%				11-Dec-26	11-Dec-26			14-Dec-26	14-Dec-26		
	51XS-CC-11110	Block-18 -HT Panel Erection	28-Aug-26	29-Aug-26	31-Oct-26	01-Nov-26	-56d	1d	0%				31-Oct-26	31-Oct-26			01-Nov-26	01-Nov-26		
	51XS-CC-11120	Block-18 -LT Panel Erection	26-Aug-26	02-Sep-26	19-Oct-26	26-Oct-26	-47d	6d	0%				19-Oct-26	19-Oct-26			26-Oct-26	26-Oct-26		
	51XS-CC-11130	Block-18 -IDT Erection	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%				06-Nov-26	06-Nov-26			11-Nov-26	11-Nov-26		
	51XS-CC-11140	Block-18 -Inverter Installation	08-Sep-26	15-Sep-26	18-Oct-26	25-Oct-26	-35d	7d	0%				18-Oct-26	18-Oct-26			25-Oct-26	25-Oct-26		
	51XS-CC-11150	Block-18 -SCADA & SACU Installation	23-Oct-26	25-Oct-26	11-Dec-26	13-Dec-26	-44d	2d	0%				11-Dec-26	11-Dec-26			13-Dec-26	13-Dec-26		
	51XS-CC-11160	Block-18 -ACDB Installation	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%				19-Nov-26	19-Nov-26			21-Nov-26	21-Nov-26		
	51XS-CC-11170	Block-18 -Aux Transformer - Installation	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%				19-Nov-26	19-Nov-26			23-Nov-26	23-Nov-26		
	51XS-CC-11180	Block-18 -NIFPS - Installation	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%				06-Nov-26	06-Nov-26			11-Nov-26	11-Nov-26		
	51XS-CC-11190	Block-18 -HT Cable Terminations - IDT Side	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%				19-Nov-26	19-Nov-26			21-Nov-26	21-Nov-26		
	51XS-CC-11200	Block-18 -LT Cable Terminations - LT Panel to IDT	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%				19-Nov-26	19-Nov-26			23-Nov-26	23-Nov-26		
	51XS-CC-11210	Block-18 -LT Cable Terminations - Inverter to LT Panel	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%				19-Nov-26	19-Nov-26			23-Nov-26	23-Nov-26		
	CONSTRUCTION-PV AREA-PRE COMMISSIONING	29-Aug-26	11-Oct-26	26-Oct-26	30-Nov-26	-50d	35d													
	51XS-CC-11220	Block-18 -IDT Filtration	09-Sep-26	12-Sep-26	11-Nov-26	14-Nov-26	-62d	3d	0%				11-Nov-26	11-Nov-26			14-Nov-26	14-Nov-26		
	51XS-CC-11230	Block-18 -IDT Testing	12-Sep-26	14-Sep-26	14-Nov-26	16-Nov-26	-62d	2d	0%				14-Nov-26	14-Nov-26			16-Nov-26	16-Nov-26		
	51XS-CC-11240	Block-18 -HT Panel Testing	29-Aug-26	30-Aug-26	01-Nov-26	02-Nov-26	-63d	1d	0%				01-Nov-26	01-Nov-26			02-Nov-26	02-Nov-26		
	51XS-CC-11250	Block-18 -LT Panel Testing	02-Sep-26	03-Sep-26	26-Oct-26	27-Oct-26	-53d	1d	0%				26-Oct-26	26-Oct-26			27-Oct-26	27-Oct-26		
	51XS-CC-11260	Block-18 -Inspection Offer To Asset Commissioning Team	04-Oct-26	05-Oct-26	23-Nov-26	24-Nov-26	-50d	1d	0%				23-Nov-26	23-Nov-26			24-Nov-26	24-Nov-26		
	51XS-CC-11270	Block-18 -Punch Point Identification By Asset Commissioning Team	05-Oct-26	08-Oct-26	24-Nov-26	27-Nov-26	-50d	3d	0%				24-Nov-26	24-Nov-26			27-Nov-26	27-Nov-26		
	51XS-CC-11280	Block-18 -Punch Point Rectification And Pre Charging Sign Off	08-Oct-26	11-Oct-26	27-Nov-26	30-Nov-26	-50d	3d	0%				27-Nov-26	27-Nov-26			30-Nov-26	30-Nov-26		
	CONSTRUCTION-COMMISSIONING	14-Sep-26	30-Jan-27	16-Nov-26	30-Jan-27	-1d	75d													
	51XS-CC-11290	Block-18 -CEA Application	14-Sep-26	15-Sep-26	16-Nov-26	17-Nov-26	-62d	1d	0%				16-Nov-26	16-Nov-26			17-Nov-26	17-Nov-26		
	51XS-CC-11300	Block-18 -CEA Inspection	02-Nov-26	03-Nov-26	21-Dec-26	22-Dec-26	-49d	1d	0%				21-Dec-26	21-Dec-26			22-Dec-26	22-Dec-26		
	51XS-CC-11310	Block-18 -CEA Compliance & Approval	04-Nov-26	09-Nov-26	23-Dec-26	28-Dec-26	-49d	5d	0%				23-Dec-26	23-Dec-26			28-Dec-26	28-Dec-26		
	51XS-CC-11320	Block-18 -First Time Charging - Application	06-Jan-27	07-Jan-27	06-Jan-27	07-Jan-27	-1d	1d	0%				06-Jan-27	06-Jan-27			07-Jan-27	07-Jan-27		
	51XS-CC-11330	Block-18 -First Time Charging - Approval	10-Jan-27	13-Jan-27	10-Jan-27	13-Jan-27	-1d	3d	0%				10-Jan-27	10-Jan-27			13-Jan-27	13-Jan-27		
	51XS-CC-11340	Block-18 -First Time Charging	14-Jan-27	15-Jan-27	14-Jan-27	15-Jan-27	-1d	1d	0%				14-Jan-27	14-Jan-27			15-Jan-27	15-Jan-27		
	51XS-CC-11350	Block-18 -Tracker Commissioning - SCADA	14-Jan-27	21-Jan-27	14-Jan-27	21-Jan-27	-1d	7d	0%				14-Jan-27	14-Jan-27			21-Jan-27	21-Jan-27		
	51XS-CC-11360	Block-18 -Robot Commissioning - SCADA	02-Jan-27	07-Jan-27	08-Jan-27	13-Jan-27	-7d	5d	0%				08-Jan-27	08-Jan-27			13-Jan-27	13-Jan-27		
	51XS-CC-11370	Block-18 -Trial Operation	19-Jan-27	22-Jan-27	19-Jan-27	22-Jan-27	-1d	3d	0%				19-Jan-27	19-Jan-27			22-Jan-27	22-Jan-27		
	51XS-CC-11380	Block-18 -Trial Run Certificate	24-Jan-27	27-Jan-27	24-Jan-27	27-Jan-27	-1d	3d	0%				24-Jan-27	24-Jan-27			27-Jan-27	27-Jan-27		
	51XS-CC-11390	Block-18 -COD	29-Jan-27	30-Jan-27	29-Jan-27	30-Jan-27	-1d	1d	0%				29-Jan-27	29-Jan-27			30-Jan-27	30-Jan-27		
	BLOCK-19	24-Jun-26	30-Jan-27	27-Jul-26	30-Jan-27	-1d	188d													
	CONSTRUCTION-PV AREA-DC SIDE	24-Jun-26	07-Jan-27	27-Jul-26	17-Jan-27	-11d	154d													

18-Jul-26

51XS-CC-12700	Block-19 -Piling - MMS (Marking, Auguring & Concreting)	24-Jun-26	03-Aug-26	27-Jul-26	26-Aug-26	-20d	25d	0%	27-Jul-26, 27-Jul-26		26-Aug-26, 26-Aug-26	
	51XS-CC-12710	Block-19 -Pile Capping	25-Jun-26	05-Aug-26	28-Jul-26	28-Aug-26	-20d	25d	0%	28-Jul-26, 28-Jul-26		28-Aug-26, 28-Aug-26
	51XS-CC-12720	Block-19 -Piling - LT Cable Hanger System	30-Jun-26	03-Aug-26	01-Sep-26	23-Sep-26	-44d	20d	0%	01-Sep-26, 01-Sep-26		23-Sep-26, 23-Sep-26
	51XS-CC-12730	Block-19 -Piling - Inverters	30-Jun-26	03-Aug-26	24-Aug-26	15-Sep-26	-37d	20d	0%	24-Aug-26, 24-Aug-26		15-Sep-26, 15-Sep-26
	51XS-CC-12740	Block-19 -Piling - Robotic Docking System	06-Jul-26	07-Aug-26	08-Sep-26	30-Sep-26	-47d	20d	0%	08-Sep-26, 08-Sep-26		30-Sep-26, 30-Sep-26
	51XS-CC-12750	Block-19 -Array Earthing	28-Jul-26	21-Aug-26	30-Sep-26	23-Oct-26	-55d	20d	0%	30-Sep-26, 30-Sep-26		23-Oct-26, 23-Oct-26
	51XS-CC-12760	Block-19 -MMS Erection - Torque Tube/Raftar	11-Sep-26	07-Nov-26	15-Oct-26	10-Dec-26	-29d	50d	0%	15-Oct-26, 15-Oct-26		10-Dec-26, 10-Dec-26
	51XS-CC-12770	Block-19 -MMS Erection - Transmission Shaft/Bracing	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26		14-Dec-26, 14-Dec-26
	51XS-CC-12780	Block-19 -MMS Erection - Purlin	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%	19-Oct-26, 19-Oct-26		14-Dec-26, 14-Dec-26
	51XS-CC-12790	Block-19 -MMS - RFI Completion	20-Sep-26	16-Nov-26	24-Oct-26	19-Dec-26	-29d	50d	0%	24-Oct-26, 24-Oct-26		19-Dec-26, 19-Dec-26
	51XS-CC-12800	Block-19 -Module Installation	07-Nov-26	02-Jan-27	07-Nov-26	02-Jan-27	-1d	50d	0%	07-Nov-26, 07-Nov-26		02-Jan-27, 02-Jan-27
	51XS-CC-12810	Block-19 -Module - RFI Completion	15-Dec-26	06-Jan-27	15-Dec-26	06-Jan-27	-1d	20d	0%	15-Dec-26, 15-Dec-26		06-Jan-27, 06-Jan-27
	51XS-CC-12820	Block-19 -DC Cable Laying	10-Dec-26	02-Jan-27	19-Dec-26	09-Jan-27	-7d	20d	0%	19-Dec-26, 19-Dec-26		09-Jan-27, 09-Jan-27
	51XS-CC-12830	Block-19 -Module Interconnection & MC4 Termination	13-Dec-26	04-Jan-27	26-Dec-26	15-Jan-27	-12d	20d	0%	26-Dec-26, 26-Dec-26		15-Jan-27, 15-Jan-27
	51XS-CC-12840	Block-19 -VOC Testing	15-Dec-26	06-Jan-27	28-Dec-26	17-Jan-27	-12d	20d	0%	28-Dec-26, 28-Dec-26		17-Jan-27, 17-Jan-27
	51XS-CC-12850	Block-19 -Robotic Structure - Docking Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26		05-Jan-27, 05-Jan-27
	51XS-CC-12860	Block-19 -Robotic Structure - Reverse Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%	03-Dec-26, 03-Dec-26		05-Jan-27, 05-Jan-27
	51XS-CC-12870	Block-19 -Robotic Structure - Bridges Installation	11-Dec-26	03-Jan-27	12-Dec-26	03-Jan-27	-1d	20d	0%	12-Dec-26, 12-Dec-26		03-Jan-27, 03-Jan-27
	51XS-CC-12880	Block-19 -Robot Installation	16-Dec-26	07-Jan-27	17-Dec-26	07-Jan-27	-1d	20d	0%	17-Dec-26, 17-Dec-26		07-Jan-27, 07-Jan-27
	CONSTRUCTION-PV AREA-AC SIDE		05-Jul-26	02-Nov-26	07-Sep-26	21-Dec-26	-44d	93d				
	51XS-CC-12890	Block-19 -IDT Foundation Up To Rail	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-12900	Block-19 -HT & LT Station - Slab	05-Jul-26	12-Aug-26	07-Sep-26	06-Oct-26	-47d	25d	0%	07-Sep-26, 07-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-12910	Block-19 -HT & LT Station - Shed Installation	16-Aug-26	22-Aug-26	09-Oct-26	15-Oct-26	-47d	5d	0%	09-Oct-26, 09-Oct-26		15-Oct-26, 15-Oct-26
	51XS-CC-12920	Block-19 -HT & LT Station - Sheeting Installation	22-Aug-26	24-Aug-26	15-Oct-26	17-Oct-26	-47d	2d	0%	15-Oct-26, 15-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-12930	Block-19 -IDT Foundation - Grade Slab Casting & Dyke Wall	21-Aug-26	06-Sep-26	14-Oct-26	30-Oct-26	-47d	15d	0%	14-Oct-26, 14-Oct-26		30-Oct-26, 30-Oct-26
	51XS-CC-12940	Block-19 -NIFPS Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-12950	Block-19 -BOT Foundation	12-Aug-26	24-Aug-26	06-Oct-26	17-Oct-26	-47d	10d	0%	06-Oct-26, 06-Oct-26		17-Oct-26, 17-Oct-26
	51XS-CC-12960	Block-19 -Aux Transformer Foundation	12-Aug-26	18-Aug-26	06-Oct-26	11-Oct-26	-47d	5d	0%	06-Oct-26, 06-Oct-26		11-Oct-26, 11-Oct-26
	51XS-CC-12970	Block-19 -IDT Area - Fencing	27-Oct-26	30-Oct-26	15-Dec-26	18-Dec-26	-44d	3d	0%	15-Dec-26, 15-Dec-26		18-Dec-26, 18-Dec-26
	51XS-CC-12980	Block-19 -IDT Area - Gate Installation	30-Oct-26	02-Nov-26	18-Dec-26	21-Dec-26	-44d	2d	0%	18-Dec-26, 18-Dec-26		21-Dec-26, 21-Dec-26
	51XS-CC-12990	Block-19 -IDT Area - Gravel Filling	26-Oct-26	29-Oct-26	14-Dec-26	17-Dec-26	-44d	3d	0%	14-Dec-26, 14-Dec-26		17-Dec-26, 17-Dec-26
	51XS-CC-13000	Block-19 -HT LT Station - Staircase	16-Aug-26	18-Aug-26	09-Oct-26	11-Oct-26	-47d	2d	0%	09-Oct-26, 09-Oct-26		11-Oct-26, 11-Oct-26
	51XS-CC-13010	Block-19 -Cable Hanger - Structure & Messenger Wire Erection	13-Aug-26	19-Aug-26	30-Sep-26	06-Oct-26	-42d	5d	0%	30-Sep-26, 30-Sep-26		06-Oct-26, 06-Oct-26
	51XS-CC-13020	Block-19 -LT Cable Laying	19-Aug-26	10-Sep-26	21-Oct-26	12-Nov-26	-55d	20d	0%	21-Oct-26, 21-Oct-26		12-Nov-26, 12-Nov-26
	51XS-CC-13030	Block-19 -HT Cable Laying	16-Jul-26	13-Aug-26	17-Sep-26	10-Oct-26	-50d	20d	0%	17-Sep-26, 17-Sep-26		10-Oct-26, 10-Oct-26
	51XS-CC-13040	Block-19 -FO Cable Laying	05-Aug-26	13-Aug-26	01-Oct-26	10-Oct-26	-50d	7d	0%	01-Oct-26, 01-Oct-26		10-Oct-26, 10-Oct-26
	51XS-CC-13050	Block-19 -Control Cable Laying	23-Oct-26	26-Oct-26	11-Dec-26	14-Dec-26	-44d	3d	0%	11-Dec-26, 11-Dec-26		14-Dec-26, 14-Dec-26
	51XS-CC-13060	Block-19 -HT Panel Erection	28-Aug-26	29-Aug-26	31-Oct-26	01-Nov-26	-56d	1d	0%	31-Oct-26, 31-Oct-26		01-Nov-26, 01-Nov-26
	51XS-CC-13070	Block-19 -LT Panel Erection	26-Aug-26	02-Sep-26	19-Oct-26	26-Oct-26	-47d	6d	0%	19-Oct-26, 19-Oct-26		26-Oct-26, 26-Oct-26
	51XS-CC-13080	Block-19 -IDT Erection	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%	06-Nov-26, 06-Nov-26		11-Nov-26, 11-Nov-26
51XS-CC-13090	Block-19 -Inverter Installation	08-Sep-26	15-Sep-26	18-Oct-26	25-Oct-26	-35d	7d	0%	18-Oct-26, 18-Oct-26		25-Oct-26, 25-Oct-26	
51XS-CC-13100	Block-19 -SCADA & SACU Installation	23-Oct-26	25-Oct-26	11-Dec-26	13-Dec-26	-44d	2d	0%	11-Dec-26, 11-Dec-26		13-Dec-26, 13-Dec-26	
51XS-CC-13110	Block-19 -ACDB Installation	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%	19-Nov-26, 19-Nov-26		21-Nov-26, 21-Nov-26	
51XS-CC-13120	Block-19 -Aux Transformer - Installation	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%	19-Nov-26, 19-Nov-26		23-Nov-26, 23-Nov-26	

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025				2026				2027			
									A	J	J	A	S	O	N	D	J	F	M	A
	51XS-CC-13130	Block-19 -NIFPS - Installation	04-Sep-26	09-Sep-26	06-Nov-26	11-Nov-26	-55d	5d	0%					06-Nov-26	06-Nov-26				11-Nov-26	11-Nov-26
	51XS-CC-13140	Block-19 -HT Cable Terminations - IDT Side	29-Sep-26	01-Oct-26	19-Nov-26	21-Nov-26	-44d	2d	0%					19-Nov-26	19-Nov-26				21-Nov-26	21-Nov-26
	51XS-CC-13150	Block-19 -LT Cable Terminations - LT Panel to IDT	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%					19-Nov-26	19-Nov-26				23-Nov-26	23-Nov-26
	51XS-CC-13160	Block-19 -LT Cable Terminations - Inverter to LT Panel	29-Sep-26	04-Oct-26	19-Nov-26	23-Nov-26	-44d	4d	0%					19-Nov-26	19-Nov-26				23-Nov-26	23-Nov-26
	CONSTRUCTION-PV AREA-PRE COMMISSIONING		29-Aug-26	11-Oct-26	26-Oct-26	30-Nov-26	-50d	35d												30-Nov-26
	51XS-CC-13170	Block-19 -IDT Filtration	09-Sep-26	12-Sep-26	11-Nov-26	14-Nov-26	-62d	3d	0%					11-Nov-26	11-Nov-26				14-Nov-26	14-Nov-26
	51XS-CC-13180	Block-19 -IDT Testing	12-Sep-26	14-Sep-26	14-Nov-26	16-Nov-26	-62d	2d	0%					14-Nov-26	14-Nov-26				16-Nov-26	16-Nov-26
	51XS-CC-13190	Block-19 -HT Panel Testing	29-Aug-26	30-Aug-26	01-Nov-26	02-Nov-26	-63d	1d	0%					01-Nov-26	01-Nov-26				02-Nov-26	02-Nov-26
	51XS-CC-13200	Block-19 -LT Panel Testing	02-Sep-26	03-Sep-26	26-Oct-26	27-Oct-26	-53d	1d	0%					26-Oct-26	26-Oct-26				27-Oct-26	27-Oct-26
	51XS-CC-13210	Block-19 -Inspection Offer To Asset Commissioning Team	04-Oct-26	05-Oct-26	23-Nov-26	24-Nov-26	-50d	1d	0%					23-Nov-26	23-Nov-26				24-Nov-26	24-Nov-26
	51XS-CC-13220	Block-19 -Punch Point Identification By Asset Commissioning Team	05-Oct-26	08-Oct-26	24-Nov-26	27-Nov-26	-50d	3d	0%					24-Nov-26	24-Nov-26				27-Nov-26	27-Nov-26
	51XS-CC-13230	Block-19 -Punch Point Rectification And Pre Charging Sign Off	08-Oct-26	11-Oct-26	27-Nov-26	30-Nov-26	-50d	3d	0%					27-Nov-26	27-Nov-26				30-Nov-26	30-Nov-26
	CONSTRUCTION-COMMISSIONING		14-Sep-26	30-Jan-27	16-Nov-26	30-Jan-27	-1d	75d												30-Jan-27
	51XS-CC-13240	Block-19 -CEA Application	14-Sep-26	15-Sep-26	16-Nov-26	17-Nov-26	-62d	1d	0%					16-Nov-26	16-Nov-26				17-Nov-26	17-Nov-26
	51XS-CC-13250	Block-19 -CEA Inspection	02-Nov-26	03-Nov-26	21-Dec-26	22-Dec-26	-49d	1d	0%					21-Dec-26	21-Dec-26				22-Dec-26	22-Dec-26
	51XS-CC-13260	Block-19 -CEA Compliance & Approval	04-Nov-26	09-Nov-26	23-Dec-26	28-Dec-26	-49d	5d	0%					23-Dec-26	23-Dec-26				28-Dec-26	28-Dec-26
	51XS-CC-13270	Block-19 -First Time Charging - Application	06-Jan-27	07-Jan-27	06-Jan-27	07-Jan-27	-1d	1d	0%					06-Jan-27	06-Jan-27				07-Jan-27	07-Jan-27
	51XS-CC-13280	Block-19 -First Time Charging - Approval	10-Jan-27	13-Jan-27	10-Jan-27	13-Jan-27	-1d	3d	0%					10-Jan-27	10-Jan-27				13-Jan-27	13-Jan-27
	51XS-CC-13290	Block-19 -First Time Charging	14-Jan-27	15-Jan-27	14-Jan-27	15-Jan-27	-1d	1d	0%					14-Jan-27	14-Jan-27				15-Jan-27	15-Jan-27
	51XS-CC-13300	Block-19 -Robot Commissioning - SCADA	02-Jan-27	07-Jan-27	08-Jan-27	13-Jan-27	-7d	5d	0%					08-Jan-27	08-Jan-27				13-Jan-27	13-Jan-27
	51XS-CC-13310	Block-19 -Trial Operation	19-Jan-27	22-Jan-27	19-Jan-27	22-Jan-27	-1d	3d	0%					19-Jan-27	19-Jan-27				22-Jan-27	22-Jan-27
	51XS-CC-13320	Block-19 -Trial Run Certificate	24-Jan-27	27-Jan-27	24-Jan-27	27-Jan-27	-1d	3d	0%					24-Jan-27	24-Jan-27				27-Jan-27	27-Jan-27
	51XS-CC-13330	Block-19 -COD	29-Jan-27	30-Jan-27	29-Jan-27	30-Jan-27	-1d	1d	0%					29-Jan-27	29-Jan-27				30-Jan-27	30-Jan-27
	51XS-CC-13980	Block-19 -Tracker Commissioning - SCADA	14-Jan-27	21-Jan-27	14-Jan-27	21-Jan-27	-1d	7d	0%					14-Jan-27	14-Jan-27				21-Jan-27	21-Jan-27
	BLOCK-20		24-Jun-26	30-Jan-27	27-Jul-26	30-Jan-27	-1d	188d												30-Jan-27
	CONSTRUCTION-PV AREA-DC SIDE		24-Jun-26	07-Jan-27	27-Jul-26	17-Jan-27	-11d	154d												17-Jan-27
	51XS-CC-13340	Block-20 -Piling - MMS (Marking, Auguring & Concreting)	24-Jun-26	03-Aug-26	27-Jul-26	26-Aug-26	-20d	25d	0%					27-Jul-26	27-Jul-26				26-Aug-26	26-Aug-26
	51XS-CC-13350	Block-20 -Pile Capping	25-Jun-26	05-Aug-26	28-Jul-26	28-Aug-26	-20d	25d	0%					28-Jul-26	28-Jul-26				28-Aug-26	28-Aug-26
	51XS-CC-13360	Block-20 -Piling - LT Cable Hanger System	30-Jun-26	03-Aug-26	01-Sep-26	23-Sep-26	-44d	20d	0%					01-Sep-26	01-Sep-26				23-Sep-26	23-Sep-26
	51XS-CC-13370	Block-20 -Piling - Inverters	30-Jun-26	03-Aug-26	24-Aug-26	15-Sep-26	-37d	20d	0%					24-Aug-26	24-Aug-26				15-Sep-26	15-Sep-26
	51XS-CC-13380	Block-20 -Piling - Robotic Docking System	06-Jul-26	07-Aug-26	08-Sep-26	30-Sep-26	-47d	20d	0%					08-Sep-26	08-Sep-26				30-Sep-26	30-Sep-26
	51XS-CC-13390	Block-20 -Array Earthing	28-Jul-26	21-Aug-26	30-Sep-26	23-Oct-26	-55d	20d	0%					30-Sep-26	30-Sep-26				23-Oct-26	23-Oct-26
	51XS-CC-13400	Block-20 -MMS Erection - Torque Tube/Raftar	11-Sep-26	07-Nov-26	15-Oct-26	10-Dec-26	-29d	50d	0%					15-Oct-26	15-Oct-26				10-Dec-26	10-Dec-26
	51XS-CC-13410	Block-20 -MMS Erection - Transmission Shaft/Bracing	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%					19-Oct-26	19-Oct-26				14-Dec-26	14-Dec-26
	51XS-CC-13420	Block-20 -MMS Erection - Purlin	15-Sep-26	11-Nov-26	19-Oct-26	14-Dec-26	-29d	50d	0%					19-Oct-26	19-Oct-26				14-Dec-26	14-Dec-26
	51XS-CC-13430	Block-20 -MMS - RFI Completion	20-Sep-26	16-Nov-26	24-Oct-26	19-Dec-26	-29d	50d	0%					24-Oct-26	24-Oct-26				19-Dec-26	19-Dec-26
	51XS-CC-13440	Block-20 -Module Installation	07-Nov-26	02-Jan-27	07-Nov-26	02-Jan-27	-1d	50d	0%					07-Nov-26	07-Nov-26				02-Jan-27	02-Jan-27
	51XS-CC-13450	Block-20 -Module - RFI Completion	15-Dec-26	06-Jan-27	15-Dec-26	06-Jan-27	-1d	20d	0%					15-Dec-26	15-Dec-26				06-Jan-27	06-Jan-27
	51XS-CC-13460	Block-20 -DC Cable Laying	10-Dec-26	02-Jan-27	19-Dec-26	09-Jan-27	-7d	20d	0%					19-Dec-26	19-Dec-26				09-Jan-27	09-Jan-27
	51XS-CC-13470	Block-20 -Module Interconnection & MC4 Termination	13-Dec-26	04-Jan-27	26-Dec-26	15-Jan-27	-12d	20d	0%					26-Dec-26	26-Dec-26				15-Jan-27	15-Jan-27
	51XS-CC-13480	Block-20 -VOC Testing	15-Dec-26	06-Jan-27	28-Dec-26	17-Jan-27	-12d	20d	0%					28-Dec-26	28-Dec-26				17-Jan-27	17-Jan-27
	51XS-CC-13490	Block-20 -Robotic Structure - Docking Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%					03-Dec-26	03-Dec-26				05-Jan-27	05-Jan-27
	51XS-CC-13500	Block-20 -Robotic Structure - Reverse Station Installation	24-Nov-26	27-Dec-26	03-Dec-26	05-Jan-27	-8d	30d	0%					03-Dec-26	03-Dec-26				05-Jan-27	05-Jan-27
	51XS-CC-13510	Block-20 -Robotic Structure - Bridges Installation	11-Dec-26	03-Jan-27	12-Dec-26	03-Jan-27	-1d	20d	0%					12-Dec-26	12-Dec-26				03-Jan-27	03-Jan-27

 Project Baseline Bar  Remaining Work  Milestone  Actual Work  Critical Remaining Work  Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone

 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

 Project Baseline Bar
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work
 Summary

18-Jul-26

Project Baseline Bar
 Remaining Work
 ◆ Milestone
 Actual Work
 Critical Remaining Work
 Summary

Page 50 of 53

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027				
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A
	51XS-HT-2330	Block-10 - Final Inspection Offer To O&M Team	15-Dec-26	18-Dec-26	14-Dec-26	17-Dec-26	1d	3d	0%								14-Dec-26	14-Dec-26		17-Dec-26	17-Dec-26		
	51XS-HT-2340	Block-10 - Punch Point Identification By O&M Team	18-Dec-26	22-Dec-26	17-Dec-26	20-Dec-26	1d	3d	0%								17-Dec-26	17-Dec-26		20-Dec-26	20-Dec-26		
	51XS-HT-2350	Block-10 - Punch Point Rectification By Project Team	22-Dec-26	10-Jan-27	21-Dec-26	09-Jan-27	1d	18d	0%								21-Dec-26	21-Dec-26		09-Jan-27	09-Jan-27		
	51XS-HT-2360	Block-10 - Punch Point Closure Validation By O&M Team	10-Jan-27	14-Jan-27	09-Jan-27	13-Jan-27	1d	4d	0%								09-Jan-27	09-Jan-27		13-Jan-27	13-Jan-27		
	51XS-HT-2370	Block-10 - HOTO Sign Off	14-Jan-27	15-Jan-27	13-Jan-27	14-Jan-27	1d	1d	0%								13-Jan-27	13-Jan-27		14-Jan-27	14-Jan-27		
	51XS-HT-2410	Block-10 -Submission of As-built Drawings,OEM Manuals, Warranty Certificates etc. through DMS	04-Jan-27	14-Jan-27	03-Jan-27	13-Jan-27	1d	10d	0%								03-Jan-27	03-Jan-27		13-Jan-27	13-Jan-27		
	51XS-HT-2420	Block-10 -House Keeping & Removal of Scraps	23-Dec-26	14-Jan-27	22-Dec-26	13-Jan-27	1d	21d	0%								22-Dec-26	22-Dec-26		13-Jan-27	13-Jan-27		
	51XS-HT-2430	Block-10 -Handing Over of Mandatory Spares	30-Dec-26	14-Jan-27	29-Dec-26	13-Jan-27	1d	15d	0%								29-Dec-26	29-Dec-26		13-Jan-27	13-Jan-27		
PHASE-2			15-Jan-27	15-Feb-27	15-Jan-27	15-Feb-27	-1d	31d													15-Feb-27		
BLOCK-11			15-Jan-27	15-Feb-27	15-Jan-27	15-Feb-27	-1d	31d														15-Feb-27	
	51XS-HT-1640	Block-11 - Final Inspection Offer To O&M Team	15-Jan-27	18-Jan-27	15-Jan-27	18-Jan-27	-1d	3d	0%								15-Jan-27	15-Jan-27		18-Jan-27	18-Jan-27		
	51XS-HT-1650	Block-11 - Punch Point Identification By O&M Team	18-Jan-27	21-Jan-27	18-Jan-27	21-Jan-27	-1d	3d	0%								18-Jan-27	18-Jan-27		21-Jan-27	21-Jan-27		
	51XS-HT-1660	Block-11 - Punch Point Rectification By Project Team	21-Jan-27	08-Feb-27	21-Jan-27	08-Feb-27	-1d	18d	0%								21-Jan-27	21-Jan-27		08-Feb-27	08-Feb-27		
	51XS-HT-1670	Block-11 - Punch Point Closure Validation By O&M Team	08-Feb-27	12-Feb-27	08-Feb-27	12-Feb-27	-1d	4d	0%								08-Feb-27	08-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1680	Block-11 -Submission of As-built Drawings,OEM Manuals, Warranty Certificates etc. through DMS	02-Feb-27	12-Feb-27	02-Feb-27	12-Feb-27	-1d	10d	0%								02-Feb-27	02-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1690	Block-11 -House Keeping & Removal of Scraps	24-Jan-27	14-Feb-27	24-Jan-27	14-Feb-27	-1d	21d	0%								24-Jan-27	24-Jan-27		14-Feb-27	14-Feb-27		
	51XS-HT-1700	Block-11 -Handing Over of Mandatory Spares	28-Jan-27	12-Feb-27	28-Jan-27	12-Feb-27	-1d	15d	0%								28-Jan-27	28-Jan-27		12-Feb-27	12-Feb-27		
	51XS-HT-1710	Block-11 - HOTO Sign Off	14-Feb-27	15-Feb-27	14-Feb-27	15-Feb-27	-1d	1d	0%								14-Feb-27	14-Feb-27		15-Feb-27	15-Feb-27		
BLOCK-12			15-Jan-27	15-Feb-27	15-Jan-27	15-Feb-27	-1d	31d													15-Feb-27		
	51XS-HT-1720	Block-12 - Final Inspection Offer To O&M Team	15-Jan-27	18-Jan-27	15-Jan-27	18-Jan-27	-1d	3d	0%								15-Jan-27	15-Jan-27		18-Jan-27	18-Jan-27		
	51XS-HT-1730	Block-12 - Punch Point Identification By O&M Team	18-Jan-27	21-Jan-27	18-Jan-27	21-Jan-27	-1d	3d	0%								18-Jan-27	18-Jan-27		21-Jan-27	21-Jan-27		
	51XS-HT-1740	Block-12 - Punch Point Rectification By Project Team	21-Jan-27	08-Feb-27	21-Jan-27	08-Feb-27	-1d	18d	0%								21-Jan-27	21-Jan-27		08-Feb-27	08-Feb-27		
	51XS-HT-1750	Block-12 - Punch Point Closure Validation By O&M Team	08-Feb-27	12-Feb-27	08-Feb-27	12-Feb-27	-1d	4d	0%								08-Feb-27	08-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1760	Block-12 -Submission of As-built Drawings,OEM Manuals, Warranty Certificates etc. through DMS	02-Feb-27	12-Feb-27	02-Feb-27	12-Feb-27	-1d	10d	0%								02-Feb-27	02-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1770	Block-12 -House Keeping & Removal of Scraps	24-Jan-27	14-Feb-27	24-Jan-27	14-Feb-27	-1d	21d	0%								24-Jan-27	24-Jan-27		14-Feb-27	14-Feb-27		
	51XS-HT-1780	Block-12 -Handing Over of Mandatory Spares	28-Jan-27	12-Feb-27	28-Jan-27	12-Feb-27	-1d	15d	0%								28-Jan-27	28-Jan-27		12-Feb-27	12-Feb-27		
	51XS-HT-1790	Block-12 - HOTO Sign Off	14-Feb-27	15-Feb-27	14-Feb-27	15-Feb-27	-1d	1d	0%								14-Feb-27	14-Feb-27		15-Feb-27	15-Feb-27		
BLOCK-13			15-Jan-27	15-Feb-27	15-Jan-27	15-Feb-27	-1d	31d													15-Feb-27		
	51XS-HT-1800	Block-13 - Final Inspection Offer To O&M Team	15-Jan-27	18-Jan-27	15-Jan-27	18-Jan-27	-1d	3d	0%								15-Jan-27	15-Jan-27		18-Jan-27	18-Jan-27		
	51XS-HT-1810	Block-13 - Punch Point Identification By O&M Team	18-Jan-27	21-Jan-27	18-Jan-27	21-Jan-27	-1d	3d	0%								18-Jan-27	18-Jan-27		21-Jan-27	21-Jan-27		
	51XS-HT-1820	Block-13 - Punch Point Rectification By Project Team	21-Jan-27	08-Feb-27	21-Jan-27	08-Feb-27	-1d	18d	0%								21-Jan-27	21-Jan-27		08-Feb-27	08-Feb-27		
	51XS-HT-1830	Block-13 - Punch Point Closure Validation By O&M Team	08-Feb-27	12-Feb-27	08-Feb-27	12-Feb-27	-1d	4d	0%								08-Feb-27	08-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1840	Block-13 -Submission of As-built Drawings,OEM Manuals, Warranty Certificates etc. through DMS	02-Feb-27	12-Feb-27	02-Feb-27	12-Feb-27	-1d	10d	0%								02-Feb-27	02-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1850	Block-13 -House Keeping & Removal of Scraps	24-Jan-27	14-Feb-27	24-Jan-27	14-Feb-27	-1d	21d	0%								24-Jan-27	24-Jan-27		14-Feb-27	14-Feb-27		
	51XS-HT-1860	Block-13 -Handing Over of Mandatory Spares	28-Jan-27	12-Feb-27	28-Jan-27	12-Feb-27	-1d	15d	0%								28-Jan-27	28-Jan-27		12-Feb-27	12-Feb-27		
	51XS-HT-1870	Block-13 - HOTO Sign Off	14-Feb-27	15-Feb-27	14-Feb-27	15-Feb-27	-1d	1d	0%								14-Feb-27	14-Feb-27		15-Feb-27	15-Feb-27		
BLOCK-14			15-Jan-27	15-Feb-27	15-Jan-27	15-Feb-27	-1d	31d													15-Feb-27		
	51XS-HT-1880	Block-14 - Final Inspection Offer To O&M Team	15-Jan-27	18-Jan-27	15-Jan-27	18-Jan-27	-1d	3d	0%								15-Jan-27	15-Jan-27		18-Jan-27	18-Jan-27		
	51XS-HT-1890	Block-14 - Punch Point Identification By O&M Team	18-Jan-27	21-Jan-27	18-Jan-27	21-Jan-27	-1d	3d	0%								18-Jan-27	18-Jan-27		21-Jan-27	21-Jan-27		
	51XS-HT-1900	Block-14 - Punch Point Rectification By Project Team	21-Jan-27	08-Feb-27	21-Jan-27	08-Feb-27	-1d	18d	0%								21-Jan-27	21-Jan-27		08-Feb-27	08-Feb-27		
	51XS-HT-1910	Block-14 - Punch Point Closure Validation By O&M Team	08-Feb-27	12-Feb-27	08-Feb-27	12-Feb-27	-1d	4d	0%								08-Feb-27	08-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1920	Block-14 -Submission of As-built Drawings,OEM Manuals, Warranty Certificates etc. through DMS	02-Feb-27	12-Feb-27	02-Feb-27	12-Feb-27	-1d	10d	0%								02-Feb-27	02-Feb-27		12-Feb-27	12-Feb-27		
	51XS-HT-1930	Block-14 -House Keeping & Removal of Scraps	24-Jan-27	14-Feb-27	24-Jan-27	14-Feb-27	-1d	21d	0%								24-Jan-27	24-Jan-27		14-Feb-27	14-Feb-27		
	51XS-HT-1940	Block-14 -Handing Over of Mandatory Spares	28-Jan-27	12-Feb-27	28-Jan-27	12-Feb-27	-1d	15d	0%								28-Jan-27	28-Jan-27		12-Feb-27	12-Feb-27		

AGE24L_A03_HSAT_250 MW
ALL ACTIVITIES

18-Jul-26

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Finish	Variance - BL Project Finish Date	Original Duration	Physical % Complete	2025					2026					2027										
									A	J	J	A	S	O	N	D	J	F	A	M	J	J	A	S	O	N	D	J	F

18-Jul-26

D Gopikannan